KARIN KOMERC MD DOO
Br. 01/24002661 2
Dana 15.08.2024
Novi Sad

KARIN KOMERC

KARIN KOMERC MD D.O.O
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB>103726184 | MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin komerc MD doo**	Novosadski put 128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	**SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD**	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

3. Privremena situacija 1016-858-2024

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor: Naš broj: 01/220002231 od 03.02.2022 Br. Naručioca: 2022-ERGS-XSTL-ZY-002 od 03.02.2022

Aneks br.20 Naš broj: 01/240010645 od 02.04.2024 Br. Naručioca: 2024-ERGS-XSTL-ZY-006 od 02.04.2024

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**794.750,73 USD**	**0,00**	**794.750,73 USD**
Izvedeno ukupno:	**629.974,84 USD**	**16.219,64 USD**	**646.194,48 USD**
Izvedeno u prethodnim:	526.339,39 USD	0,00 USD	526.339,39 USD
Izvedeno u ovoj:	103.635,45 USD	16.219,64 USD	119.855,09 USD
Izvedeno ukupno po stopi 0%:	**548.876,65 USD**	**0,00 USD**	**548.876,65 USD**
Izvedeno u prethodnim po stopi 0%:	526.339,39 USD	0,00 USD	526.339,39 USD
Izvedeno u ovoj po stopi 0%:	22.537,26 USD	0,00 USD	22.537,26 USD
Izvedeno ukupno po stopi 20%:	**81.098,19 USD**	**16.219,64 USD**	**97.317,83 USD**
Izvedeno u prethodnim po stopi 20%:	0,00 USD	0,00 USD	0,00 USD
Izvedeno u ovoj po stopi 20%:	81.098,19 USD	16.219,64 USD	97.317,83 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	31.498,74 USD	0,00 USD	31.498,74 USD
ZADRZAVANJE po prethodnim -5,00%	26.316,97 USD	0,00 USD	26.316,97 USD
ZADRZAVANJE po ovoj -5,00%	5.181,77 USD	0,00 USD	5.181,77 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	98.453,68 USD	16.219,64 USD	114.673,32 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođача:

Engineer / Inženjer:
Contractor's Engineer, Supervisor:
Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum:

2024.08.26

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
The additional works on Subotica station building-Dodatni radovi na staničnoj zgradi Subotica										
	A. The additional works for canopy on the station square in Subotica station/Dodatni radovi na nadstrešnici na staničnom trgu u stanici Subotica									
1. 01.01.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Rušenje postojeće AB ploče na tlu (ulazno stepenište, rampa ulazi u objekta) sa svim slojevima, sa potrebnim iskopom zemlje, prema grafičkoj dokumentaciji. Predmerom je data pretpostavljena dubina iskopa, a stvama količina će biti definisana na licu mesta, po otvaranju konstrukcije. Rušenje raditi u svemu prema Tehničkom opisu uz konstrukciju i prema planu zida se ruši se. Obračun po m3, sa odvoženjem šuta na deponiju. Rušenje postojeće ploče (ulazno stepenište, rampa i podest S2 prema trgu) sa iskopom zemlje oko 40cm, za izradu novoprojektovane =0,4*31,96 / Demolition of the existing concrete structures on the ground (panels of the entrance staircase, ramps and lendings in front of entrance to the building) with all layers and necessary earth excavation, according to graphic documentation. The presumptive excavation depth is given by the pre-measurement, and the actual amount will be defined on site, after opening the structure. Demolition must be carried out according to the Technical Description along with the construction and according to the plan of the wall being demolished. Calculation per m3 with removal of rubble to the landfill. Demolition of the existing slab (entrance staircase, ramp and landing, desingation in project S2) with excavation of about 40 cm, =0.4*31.96	m3	154,50	12,78	1.974,51	0,00	0,00	12,78	1.974,51	
2. 02.01.	ZEMLjANI RADOVI / EARTH WORKS Ručni i mašinski iskop u nasutom terenu za temelje nadstrešnice, sa odlaganjem iskopanog materijala na privremenu gradilišnu deponiju za kasnije nasipanje. Iskop se vrši od kote nasutog terena do donje ivice šljunka ispod temelja objekta. Obračun po m3. =1,2*(1,1*1,1*2+0,8*2,65) / Manual and mechanical excavation in the filled ground for the foundations of the canopy, with the disposal of excavated material on a temporary construction site dump for later backfilling. Excavation is carried out from the level of the filled terrain to the lower edge of the gravel under the foundation of the building. Calculation per m3. =1.2*(1.1*1.1*2+0.8*2.65)	m3	17,00	5,45	92,65	0,00	0,00	5,45	92,65	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
2. 02.02.	ZEMLjANI RADOVI / EARTH WORKS Nasipanje i nabijanje zemlje iz iskopa oko temelja, temeljnih zidova do nivoa projektovanog terena. Zemlja za nasipanje mora biti čista i zdrava, bez organskih primesa. Zemlju nasipati u slojevima od po 20 cm sa nabijanjem do modula stišnjivosti 18000 kN/m3 i eventualnim kvašenjem, sve u prisustvu Nadzornog organa. Obračun za nasipanje dat je sa dovozom zemlje sa gradilišne deponije. Obračun po m3. =0,6*0,35*(1,1*4+0,4*4)+0,6*0,2*(2,65*2+0,4*2) / Backfilling and tamping of the earth from the excavation around the foundation, foundation walls up to the level of the designed terrain. The earth for filling must be clean and healthy, without organic impurities. Fill the earth in layers of 20 cm with compaction up to the compressibility module of 18000 kN/m3 and possible wetting, all in the presence of the Supervisory Authority. The calculation for backfilling is given with the delivery of soil from the construction site dump. Calculation per m3. =0.6*0.35*(1.1*4+0.4*4)+0.6*0.2*(2.65*2+0.4*2)	m3	9,45	1,99	18,81	0,00	0,00	1,99	18,81	
2. 02.03.	ZEMLjANI RADOVI / EARTH WORKS Mehanizovani utovar i dovoz zemlje za nasipanje iz pozajmišta. Količina data sa uvećanjem za koeficijent tovarenja. Obračun po m3, sa utovarom, prevozom,istovarom i nabijanjem zemlje. =1,2*(5,45-1,99) / Mechanized loading and delivery of soil for embankment from the borrow pit. The quantity given is increased by the loading coefficient. Calculation per m3, with loading, transportation, unloading and soil compaction. =1.2*(5.45-1.99)	m3	12,84	4,15	53,29	0,00	0,00	4,15	53,29	
2. 02.04.	ZEMLjANI RADOVI / EARTH WORKS Nabavka, nasipanje, razastiranje i nabijanje tampon sloja šljunka, u projektovanoj debljini. Šljunak mora da bude potpuno čist, bez organskih primesa. Šljunak nabijati do potrebne zbijenosti. Obračun po m3. nasipanje sloja šljunka ispod temelja =0,1*(1,1*1,1*2+0,8*2,65) / Procurement, filling, spreading and tamping of the buffer layer of gravel, in the designed thickness. Gravel must be completely clean, without organic impurities. Tamp the gravel to the required compaction. Calculation per m3. filling a layer of gravel under the foundation =0.1*(1.1*1.1*2+0.8*2.65)	m3	64,20	0,45	28,89	0,00	0,00	0,45	28,89	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
3. 03.01.	BETONSKI I ARMIRANO BETONSKI RADOVI / CONCRETE AND REINFORCED CONCRETE WORKS Nabavka materijala i betoniranje nearmiranog debljine 10 cm, kao podloga ispod temelja samaca. Obračun po m2. =1,1*1,1*2+0,8*2,65 / Procurement of materials and concreting of non-reinforced concrete 10 cm thick, as a base under the foundation singles. Calculation per m2. =1.1*1.1*2+0.8*2.65	m2	19,50	4,54	88,53	0,00	0,00	4,54	88,53	
3. 03.08.	BETONSKI I ARMIRANO BETONSKI RADOVI / CONCRETE AND REINFORCED CONCRETE WORKS Nabavka materijala i betoniranje temelja objekta, armiranim betonom MB 30 (C25/30) u oplati. Raditi u svemu prema statičkom proračunu i detaljima armature. Predvideti sve potrebne ankere i otvore. Obračun po m3 sa potrebnom oplatom. temelji samaca =0,4*(1,1*1,1*2+0,8*2,65) / Procurement of materials and concreting of the foundation of the building, with reinforced concrete MB 30 (C25/30) in formwork. Work in everything according to the static calculation and reinforcement details. Provide all necessary anchors and openings. Calculation per m3 with the required formwork. foundations of singles =0.4*(1.1*1.1*2+0.8*2.65)	m3	449,50	1,82	818,09	0,00	0,00	1,82	818,09	
3.	BETONSKI I ARMIRANO BETONSKI RADOVI / CONCRETE AND REINFORCED CONCRETE WORKS temeljni stubovi =0,4*0,4*0,6*2+0,4*2,2*0,6 / foundation blocks =0.4*0.4*0.6*2+0.4*2.2*0.6	m3	449,50	0,72	323,64	0,00	0,00	0,72	323,64	
4. 04.01.	ARMIRAČKI RADOVI / REINFORCEMENT WORKS Nabavka, čišćenje, sečenje, savijanje, montaža i ugrađivanje armature (B500 i MAG). Količina armature su date na osnovu detalja armature. Cenom obuhvatiti i distancere koji fiksiraju udaljenost armature od oplate. Obračun po kilogramu. B500 / Supply, cleaning, cutting, bending, assembly and installation of reinforcement (B500 and MAG). The amount of reinforcement is given based on the details of the reinforcement. The price includes spacers that fix the distance between the reinforcement and the formwork. Calculation per kilogram. B500	kg	1,40	301,33	421,86	0,00	0,00	301,33	421,86	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
5. 05.01.	ČELIČNA KONSTRUKCIJA / STEEL CONSTRUCTION Nabavka, izrada i montaža čeličnih elemenata. Montaža čelične konstrukcije se mora izvesti u svemu prema tehničkoj dokumentaciji i važećim propisima za ovu vrstu radova. Antikorozionu zaštitu čelične konstrukcije izvesti u svemu prema odredbama SRPS ISO 12944/2002 za kategoriju korozivnosti C5 sa vekom trajanja dužim od 15 godina. Izabran je sistem epoksid-poliuretan sa 2 premaza ukupne debljine 160 µm. Osnovni premaz debljine 80 µm je epoksidna boja bogata cinkom. Dva pokrivna epoksidna premaza su ukupne debljine 160 µm. Završni premaz je poliuretan debljine 40 µm. Ukupna debljina svih premaza je 280 µm.									
5.	ČELIČNA KONSTRUKCIJA / STEEL CONSTRUCTION Pripremu površina izvesti peskarenjem kvarcnim peskom do stepena 2 1 prema SIS 055900 (SRPS ISO 12944/2002). Izvođač je u obavezi da definiše sistem antikorozivne zaštite koji je kompatibilan sa zahtevanom završnom bojom, sa odgovarajućim sertifkatom izdatim od strane ovlašćenog Instituta i za to mora dobiti saglasnost Projektanta i Nadzornog organa. Čeličnu konstrukciju završno bojiti u dva sloja bojom za metal ANTICO sa dodatkom opiljaka gvožđa u grafitno sivom tonu po izboru projektanta tipa Ferromikacio ili odgovarajuće. U cenu ulaze i sva spojna sredstva, zavrtnji, limovi i sl. Obračun po kg izrađene i finalno obrađene konstrukcije, na osnovu detalja čelika.									
5.	ČELIČNA KONSTRUKCIJA / STEEL CONSTRUCTION Procurement, production and assembly of steel elements. The assembly of the steel structure must be carried out in all respects according to the technical specifications documentation and valid regulations for this type of work. The anti-corrosion protection of the steel structure should be carried out inall according to the provisions of SRPS ISO 12944/2002 for the corrosiveness category C5 with a service life longer than 15 years.The epoxy-polyurethane system with 2 coatings with a total thickness of 160 µm was chosen. The base coating is 80 µm thick epoxy paint rich in zinc. The two covering epoxy coatings have a total thickness of 160 µm. The final coating is polyurethane with a thickness of 40 µm. The total thickness of all coatings is 280 µm.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
5.	ČELIČNA KONSTRUKCIJA / STEEL CONSTRUCTION Prepare the surfaces by sandblasting with quartz sand to grade 2 1 according to SIS 055900 (SRPS ISO 12944/2002). The contractor is obliged to define a system of anti-corrosion protection that is compatible with the required finishing paint, with the appropriate certificate issued by the authorized Institute, and for this he must obtain approval Designer and Supervisory Authority. Final paint the steel structure in two layers with metal paint ANTICO with the addition of iron filings in a graphite gray tone at the designer's choice, type Ferromikacio or similar. The price includes all fasteners, screws, sheets, etc. Calculation per kg of manufactured and finished construction, based on steel details.									
5.	ČELIČNA KONSTRUKCIJA / STEEL CONSTRUCTION čelična konstrukcija nadstrešnice / steel structure of the canopy	kg	5,95	2.004,00	11.923,80	0,00	0,00	2.004,00	11.923,80	
5.	ČELIČNA KONSTRUKCIJA / STEEL CONSTRUCTION potkonstrukcija obloge venca venca / the substructure of the crown molding	kg	5,95	600,00	3.570,00	0,00	0,00	600,00	3.570,00	
6. 06.01.	LIMARSKI RADOVI / TIN WORKS Napomena: Pozicije limarskih radova izvoditi od Titan Cink lima, visoko kvalitetne legure cinka, bakra i titana, proizvođača RHEINZINK ili odgovarajuće. Završna boja prema uslovima MZZSK Subotica.. Mere uzeti na licu mesta. Izvođač je u obavezi da radioničke crteže i uzorke dostavi na saglasnost projektantu, stručnom i konzervatorskom nadzoru. Nabavka materijala i pokrivanje krovnih ravni ulazne nadstrešnice ravnim Titan Cink limom u rolni, debljine d=0,7 mm, proizvođača RHEINZINK ili odgovarajuće, preko daščane podloge sa krovnom lepenkom (posebno obračunato). Pokrivanje krova izvesti sa svim fazonskim elementima za opšivanje koji su obuhvaćeni proizvođačkim programom. Obračun po m2, mereno po kosini krova.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6.	LIMARSKI RADOVI / TIN WORKS Note: Positions of sheet metal work should be made of Titan Zinc sheet, a high-quality alloy of zinc, copper and titanium, manufactured by RHEINZINK or similar. Finishing color according to the conditions of Ministry of Interior, Subotica. Measurements taken on site. The contractor is obliged to submit workshop drawings and samples for approval to the designer, professional and conservation supervision. Procurement of materials and covering of the roof surfaces of the entrance canopy with a flat Titan Zinc sheet in a roll, thickness d=0.7 mm, manufactured by RHEINZINK or similar, over a wooden base with roofing adhesive (separately calculated). The roof covering should be done with all the fashion elements for skirting that are included in the manufacturer's program. Calculation per m2, measured by the slope of the roof.	m2	118,65	72,45	8.596,19	0,00	0,00	72,45	8.596,19	
6. 06.02.	LIMARSKI RADOVI / TIN WORKS Nabavka materijala i izrada ležećeg oluka nadstrešnice, sa padom od 0,5% prema olučnim vertikalama, od Titan Cink lima, debljine d=0,6 mm, proizvođača RHEINZINK ili odgovarajuće. Raditi u svemu prema specifikaciji proizvođača i prema detalju. Obračun po m1 ugrađenog oluka. =8,41*2 / Procurement of materials and production of a horizontal roof gutter, with a drop of 0.5% towards the gutter verticals, from Titan Zinc sheet, thickness d=0.6 mm, manufactured by RHEINZINK or appropriate. Work in all respects to specification manufacturer and according to detail. Calculation per m1 of the installed gutter. =8.41*2	m	97,40	16,82	1.638,27	0,00	0,00	16,82	1.638,27	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6. 06.03.	LIMARSKI RADOVI / TIN WORKS Nabavka materijala, izrada i montaža sampleha izrađenog od Titan Cink lima, debljine d=0,6 mm. Sampleh se podvlači pod krovni pokrivač i spaja sa olukom u vidu duplog kontra falca. Razvijena širina oko 35 cm. Raditi u svemu prema specifikaciji proizvođača i prema detalju. Obračun po m?. =8,41*2 / Procurement of materials, production and assembly of a sample made of Titan Zinc sheet, thickness d= 0.6 mm. The sampleh is pulled under the roof covering and connected to the gutter in the form of a double counter seam. The developed width is about 35 cm. Work in everything according to the manufacturer's specification and according to the detail. Calculation per square meter. =8.41*2	m	64,20	16,82	1.079,84	0,00	0,00	16,82	1.079,84	
6. 06.04.	LIMARSKI RADOVI / TIN WORKS Nabavka materijala, izrada i montaža odvodnih olučnih vertikala, izrađenih od Titan Cink lima, debljine d=0,6 mm. Fazonske delove olučnih vertikala spojiti u svemu prema detaljima i specifikaciji proizvođača. Obujmice sa držačima postaviti na razmaku od 200 cm. Raditi u svemu prema specifikaciji proizvođača i prema detalju. Završetak olučne cevi po detalju. Pvc cev obračunata u projektu vodovoda i kanalizacije. Obračun po m1. oluk O 120 mm =3,15*2 / Procurement of materials, production and installation of drainage gutter verticals, made of Titan Zinc sheet, thickness d=0.6 mm. Connect the shaped parts of the gutter verticals in everything according to the details and specifications of the manufacturer. Place the clamps with holders at a distance of 200 cm. Work in everything according to the manufacturer's specification and according to the detail. The ending gutter pipes by detail. PVC pipe calculated in the water supply and sewerage project. Calculation per square meter. gutter O 120 mm =3.15*2	m	97,40	6,30	613,62	0,00	0,00	6,30	613,62	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6. 06.05.	LIMARSKI RADOVI / TIN WORKS Nabavka materijala i opšivanje krova na kontaktu sa fasadom objekta. Opšav je od Titan Cink lima, debljine d=0,6 mm. Lim uz zid podići najmanje za 20 cm. Rub lima- ivicu ubaciti u spojnicu zida. Opšivanje izvesti u svemu prema detalju i prema specifikaciji proizvođača. Obračun po m1 opšava. / Procurement of materials and covering of the roof in contact with the facade of the building. The frame is made of Titan Zinc sheet, thickness d=0.6 mm. Raise the metal sheet against the wall by at least 20 cm. The edge of the sheet - insert the edge into the joint of the wall. The flashing should be carried out in detail and according to the manufacturer's specifications. The calculation per m1 is general.	m2	118,65	11,50	1.364,48	0,00	0,00	11,50	1.364,48	
7. 07.01.	FASADERSKI RADOVI / FACADE WORKS Nabavka materijala i postavljanje fasadne cevaste skele oko objekta za radove koji se izvode na fasadi. Fasadnu skelu uraditi po propisima (statičkom proračunu) elemenata, dobro ih učvrstiti i uzemljiti. Obračun po m2 =3,0*(8,5*2+6,8) / Procurement of materials and installation of facade tubular scaffolding around the building for works carried out on the facade. Make the facade scaffolding according to the regulations (static calculation) of the elements, secure them well and ground them. Calculation per m2 =3.0*(8.5*2+6.8)	m2	12,84	71,40	916,78	0,00	0,00	71,40	916,78	
7. 07.01.	FASADERSKI RADOVI / FACADE WORKS Nabavka materijala, ugradnja kompozitnih panela proizvođačaa ALUKOBOND - obloga na nadstrešnici. Panel se sastoji od dva aluminijumska lima debljine d=0,5 mm i polietilenskog jezgra, ukupne debljine 4 mm. Spoljašnja strana panela mora biti zaštićena filmom koji poseduje veliku otpornost na atmosferske uticaje i UV zračenje. Boja spoljašnje strane panela po izboru projektanta. Krojenje, obradu i savijanje panela vršiti u radionici, i na objekat isporučuiti u vidu gotovih kaseta. Na beton,odnosno čelik, kasete se montiraju preko podkonstrukcije od aluminijumskih kutija koje su fiksirane odgovarajućim ankerima. Fuge između pojedinih kaseta moraju biti 10- 12mm, i zatvorati ih sistemskim EPDM zaptivnim profilom tamno sive boje, koji osim delimičnog sprečavanja prodora vode i prljavštine u fuge, vizuelno sakriva podkonstrukciju i elemente veze kasete sa podkonstrukcijom. Obračun po m2 obuhvata nabavku i isporuku kompletnog originalnog materijala sa potkonstrukcijom, iz standardne ponude i ugradnju obloge.	m2	0,00	0,00	0,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
7.	FASADERSKI RADOVI / FACADE WORKS Procurement of materials, installation of composite panels manufactured by ALUKOBOND - coating on the canopy. The panel consists of two aluminum sheets with a thickness of d=0.5 mm and a polyethylene core with a total thickness of 4 mm. The outside of the panel must be protected with a film that has a high resistance to atmospheric influences and UV radiation. The color of the outer side of the panel at the designer's choice. Tailoring, processing and bending of panels should be done in the workshop, and delivered to the facility in the form of ready-made cassettes. Cassettes are mounted on concrete, or steel, via a substructure made of aluminum boxes that are fixed with appropriate anchors. The joints between individual cassettes must be 10-12mm, and sealed with a system EPDM sealing profile of dark gray color, which, apart from partially preventing the penetration of water and dirt into the joints, visually hides the substructure and elements connecting the cassette to the substructure. The calculation per m2 includes the procurement and delivery of the complete original material with the substructure, from the standard offer, and the installation of the cladding.									
7.	FASADERSKI RADOVI / FACADE WORKS spušteni plafon 72,45 / suspended ceiling 72.45	m2	0,00	72,45	0,00	0,00	0,00	0,00	0,00	
7.	FASADERSKI RADOVI / FACADE WORKS obloga venca 22,89 / wreath lining 22.89		0,00	22,89	0,00	0,00	0,00	0,00	0,00	
7.	FASADERSKI RADOVI / FACADE WORKS obloga stuba / round column		0,00	4,86	0,00	0,00	0,00	0,00	0,00	
7.	FASADERSKI RADOVI / FACADE WORKS ukupno Pos 07.02. / total Pos 07.02.		382,35	100,20	38.311,47	0,00	0,00	100,20	38.311,47	
8. 08.01.	RAZNI RADOVI / MISCELLANEOUS WORKS Završno čišćenje prostorija sa pranjem kompletne stolarije i bravarije, stakala i dr, neposredno pred tehnički prijem. Obračun po m2. kamena vuna 4cm / Final cleaning of the premises with washing of complete joinery and locksmithing, glass, etc., immediately before the technical reception. Calculation per m2. stone wool 4cm	m2	3,21	100,00	321,00	0,00	0,00	100,00	321,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
8. 08.02.	RAZNI RADOVI / MISCELLANEOUS WORKS Nabavka materijala i izrada termoizolacije u krovu nadstrešnice. Termoizolacija je od tvrdih ploča kamene vune, debljine d=3 cm, sa paropropusnom-vodonepropusnom folijom iznad. Ugrađena termoizolacija mora imati termičke i mehaničke osobine, u skladu sa propisima energetske efikasnosti, specifičnu težinu ?=30 kg/m3, koeficijent toplotne provodljivosti ?=0.038 W/mK Obračun po m2 ugrađene termoizolacije. / Procurement of materials and production of thermal insulation in the canopy roof. The thermal insulation is made of hard plates of stone wool, thickness d=3 cm, with a vapor-permeable-water-permeable foil on top. Built-in thermal insulation must have thermal and mechanical properties, in accordance with energy efficiency regulations, specific weight ?=30 kg/m3, thermal conductivity coefficient ?=0.038 W/mK Calculation per m2 of installed thermal insulation.	m2	15,65	72,45	1.133,84	0,00	0,00	72,45	1.133,84	
8. 08.03.	RAZNI RADOVI / MISCELLANEOUS WORKS Nabavka materijala i izrada daščane oplate daskama debljine d=12 mm, od čamove građe, koje se postavljaju na dodir. Preko ploča postaviti jedan sloj samolepljive bitumenske membrane, sa preklopima od 10 cm. Daščana oplata i bitumenska membrana se postavljaju kao podloga za krovni pokrivač od lima. Drvene elemente zaštititi od vlage i insekata sa dva do tri premaza odgovarajućim hemijskim sredstvom. Obračun po m2 stvarne površine, sa bitumenskom membranom. / Procurement of materials and production of board formwork with boards with a thickness of d=12 mm, made of wood, which are placed by touch. Place one layer of self-adhesive bitumen membrane over the boards, with 10 cm overlaps. The board formwork and the bitumen membrane are installed as a base for the sheet metal roof covering. Protect wooden elements from moisture and insects with two to three coats of a suitable chemical agent. Calculation per m2 of actual area, with bitumen membrane.	m2	34,92	72,45	2.529,95	0,00	0,00	72,45	2.529,95	
A. The additional works for canopy on the station square in Subotica station/Dodatni radovi na nadstrešnici na staničnom trgu u stanici					**75.819,51**		**0,00**		**75.819,51**	

B. The additional works for arrangment of the platform porch in Subotica station / Dodatni radovi na uređenju peronskog trema u stanici Subotica

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
1.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Napomena: U jedinične cene demontaže i rušenja uračunati: - prikupljanje i iznošenje šuta, utovar u kamione, transport do najbliže deponije, istovar i grubo planiranje. konstrukcije u cilju nesmetanog i bezbednog izvođenja radova. Radove izvoditi prema Tehničkom opisu, Tehničkim uslovima i grafičkoj dokumentaciji iz projekta arhitekture, kao i prema Tehničkom opisu i statičkom proračunu iz projekta konstrukcije. / Note: The unit prices for dismantling and demolition include: - collection and removal of rubble, loading into trucks, transport to the nearest landfill, unloading and roughing planning. construction in order to be undisturbed and safe execution of works. Perform the work according to the Technical Description, Technical conditions and graphic documentation from of the architecture project, as well as according to the Technical Description and static calculation from the construction project.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
1. 1.1.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Demontaža zaštitne metalne ograde sa kapijama, visine 110 cm. Ograda se sastoji od segmenata postavljenih duž kontakt zone peronskog trema i prvog koloseka, između stubova nadstrešnice, ili upravno u odnosu na ovaj pravac, između stuba nadstrešnice i fasade stanične zgrade. Segmenti su visine 110 cm, a dužine su različite i usklađene su sa dužinama polja koje je potrebno ograditi odnosno pregraditi. Osnovna konstrukcija ograde izrađena je od cevastih livenih čeličnih profila prečnika 600mm, a sastoji se od: vertikalnih ivičnih nosača i rukohvata lučno povezanih na spoju horizontalnog i vertikalnog pravca, međustubova i donje horizontalne prečke koja sve povezuje. Vertikalna i horizontalna ukrućenja izrađena su od čeličnih šipki prečnika oko 15 mm. / Dismantling of the protective metal fence with gates, height 110 cm. The fence consists of segments placed along the contact zone of the platform porch and the first track, between the pillars of the canopy, or perpendicular to this direction, between the pillar of the canopy and the facade of the station building. The segments are 110 cm high, and the lengths are different and are coordinated with the lengths of the fields that need to be fenced or partitioned. The basic construction of the fence is made of tubular cast steel profiles with a diameter of 600 mm, and consists of: vertical edge supports and handrails arc connected at the junction of the horizontal and vertical directions, intermediate posts and the lower horizontal crossbar that connects everything. Vertical and horizontal stiffeners are made of steel rods with a diameter of about 15 mm.								

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
1.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Vertikalna ukrućenja postavljena su na međusobnom rastojanju od oko 45 cm, povezuju rukohvat i donju horizontalnu prečku osnovne konstrukcije ograde, a visina im je oko 88 cm. Horizontalna ukrućenja postavljena su na međusobnom rastojanju od oko 55 cm, povezuju vertikalne nosače osnovne konstrukcije ograde, a dužine su im različite. Horizontalna ukrućenja su ujedno i nosači ispune. Ispuna je od vertikalnih čeličnih šipki prečnika oko 100 mm i visine oko 55 cm, postavljenih na međusobnom rastojanju od oko 15 cm. Završna obrada je boja za metal, mat (bez sjaja) / The vertical stiffeners are placed at a distance of about 45 cm, they connect the handrail and the lower horizontal crossbar of the basic fence structure, and their height is about 88 cm. The horizontal stiffeners are placed at a distance of about 55 cm from each other, they connect the vertical supports of the basic construction of the fence, and their lengths are different. The horizontal stiffeners are also the infill supports. The filling consists of vertical steel bars with a diameter of about 100 mm and a height of about 55 cm, placed at a distance of about 15 cm. The finish is metal paint, matte (non-glossy)									
1.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Radi rekonstrukcije peronskog trema sve postojeće segmente ograde demontirati i uskladištiti na način i u dogovoru sa stručnim licem MZZSK Subotica. Obračun po m1 opisane pozicije, sa odvozom šuta na deponiju. =5,8*4+(1,92*2+1,5*2)*8+7,02*2+5,77+5,16*2+4,99+5,45 / For the reconstruction of the platform porch, all the existing ones dismantle and store the segments of the fence in the manner and in agreement with the expert of the MZZSK Subotica. Calculation per m1 of the described position, with the removal of waste to the landfill. =5.8*4+(1.92*2+1.5*2)*8+7.02*2+5.77+5.16*2+4.99+5,45	m	15,00	118,49	1.777,35	0,00	0,00	118,49	1.777,35	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
1. 1.2.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Demontaža metalne žičane ograde u ramu od kutijastih profila visine 100 cm .Ogradu preneti na mesto koje odredi investitor. Obračun po m1 opisane pozicije, sa odvozom šuta na deponiju. / Dismantling of the metal wire fence in the frame of of box profiles with a height of 100 cm. Move the fence to the place determined by the investor. Calculation per m1 of the described position, with the removal of waste to the landfill.									
1.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS uz osu stuba 30 / along the axis of pillar 30	m	8,00	7,00	56,00	0,00	0,00	7,00	56,00	
1.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS duž osa 4 - 6 / along axes 4 - 6	m	8,00	39,00	312,00	0,00	0,00	39,00	312,00	
1.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS oko stepeništa S / around the staircase S	m	8,00	5,60	44,80	0,00	0,00	5,60	44,80	
1. 1.3.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Rušenje postojećih stepenika ispred ulaza u staničnu zgradu sa strane peronskog trema i uklanjanje svih slojeva podloge, sa iskopom zemlje za potrebe izrade novog poda, do dubine predviđene projektom (oko 40 cm). Obračun po m3 sa odvozom šuta na deponiju. =0,4*(1,74*6+2,04+4,6+2,3+1,4*5+4,1+2,0+8,5+3,34) / Demolition of the existing stairs in front of the entrance to the station building on the side of the platform porch and removal of all layers of the substrate, with excavation of the ground for the construction of a new floor, to the depth provided for in the project (about 40 cm). Calculation per m3 with removal of rubble to the landfill. =0.4*(1.74*6+2.04+4.6+2.3+1.4*5+4.1+2.0+8.5+3.34)	m3	127,00	17,73	2.251,71	0,00	0,00	17,73	2.251,71	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
1. 1.4.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Rušenje postojećeg poda peronskog trema od teraco ploča i uklanjanje svih slojeva podloge sa iskopom zemlje za potrebe izrade novog poda, do dubine predviđene projektom (oko 40 cm). Predmerom je data pretpostavljena dubina iskopa, a tačna dubina i stvarna količina iskopa utvrdiće se na licu mesta, nakon otvaranja konstrukcije. Obračun po m3, sa odvoženjem šuta na deponiju. =0,4*8,65*182,8 / Demolition of the existing terrazzo floor of the platform porch slab and removal of all layers of substrate with excavation earth for the needs of making a new floor, up to the depth provided by the project (about 40 cm). The presumptive depth of the excavation is given by the pre-measurement, and the exact depth and actual amount of excavation will determine on site, after opening the structure. Calculation per m3, with removal of rubble to the landfill. =0.4*8.65*182.8	m3	127,00	632,49	80.326,23	0,00	0,00	632,49	80.326,23	
1. 1.5.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Demontaža elemenata urbanog mobilijara i prateće opreme sa površina postojećeg peronskog trema. Radi rekonstrukcije peronskog trema sve postojeće elemente urbanog mobilijara i prateće opreme demontirati i uskladištiti na način i u dogovoru sa stručnim licem MZZSK Subotica. Obračun po komadu, sa odvoženjem šuta na deponiju. / Dismantling elements of urban furniture and accompanying equipment from the surface of the existing platform porch. For the reconstruction of the platform porch, all existing elements of urban furniture and accompanying equipment must be dismantled and stored in the manner and in agreement with the expert of the Ministry of Education, Culture, Sports and Science of Subotica. Billing per piece, with removal of the shot to the landfill.									
1. 1.5.1.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Žardinjere, stojeće, betonske, različitih veličina / Planters, standing, concrete, different size	kom	50,25	13,00	653,25	0,00	0,00	13,00	653,25	
1. 1.5.2.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Žardinjere, viseće, drvene / Planters, hanging, wooden	kom	14,08	15,00	211,20	0,00	0,00	15,00	211,20	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
1. 1.5.3.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Pepeljare, stojeće, betonske / Ashtrays, standing, concrete	kom	14,08	20,00	281,60	0,00	0,00	20,00	281,60	
1. 1.5.4.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Biciklarnik, metalni, različitih veličina / Bicycle rack, metal, different sizes	kom	14,08	4,00	56,32	0,00	0,00	4,00	56,32	
1. 1.5.5.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Klupe sa naslonom, drvene na livenim metalnim nosačima / Benches with backrest, wooden on cast metal carriers	kom	14,08	30,00	422,40	0,00	0,00	30,00	422,40	
1. 1.5.6.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Informativne table, viseće, na metalnoj podkonstrukciji, dimenzije 70/210 cm / Information boards, hanging, on a metal substructure, dimensions 70/210 cm	kom	14,08	4,00	56,32	0,00	0,00	4,00	56,32	
1. 1.5.7.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Fenjer na fasadi, dekorativna rasveta / Lantern on the facade, decorative lighting	kom	14,08	1,00	14,08	0,00	0,00	1,00	14,08	
1. 1.5.8.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Korpe za otpatke, stojeće, metalne ili žičane, različitih veličina / Trash cans, standing, metal or wire, different sizes	kom	14,08	3,00	42,24	0,00	0,00	3,00	42,24	
2.	ZEMLjANI RADOVI / EARTHWORKS Iskop zemlje raditi u svemu prema Geotehničkom elaboratu. Tokom izvođenja radova obezbediti stalni geotehnički nadzor. / Excavation of the earth should be carried out in accordance with the Geotechnical Elaboration.During the execution of the works, ensure constant geotechnical supervision.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
2. 02.01.	ZEMLjANI RADOVI / EARTHWORKS Ručni i mašinski iskop zemlje za grede peronskog trema, sa odlaganjem iskopanog materijala na privremenu gradilišnu deponiju za kasnije nasipanje. Iskop se radi od kote postojećeg terena do donje ivice sloja šljunka. Obračun po m3. =0,2*0,4*(1,8+6,35+2,5+4,8+173,9)+0,3*0,4*(8,4+10,4) / Manual and mechanical excavation of the soil for the beams of the platform trema, with the disposal of excavated material on a temporary construction site dump for later filling. Excavation is done from the elevation of the existing terrain to the bottom edge of the gravel layer. Calculation per m3. =0.2*0.4*(1.8+6.35+2.5+4.8+173.9)+0.3*0.4*(8.4+10.4)	m3	17,00	17,40	295,80	0,00	0,00	17,40	295,80	
2. 02.02.	ZEMLjANI RADOVI / EARTHWORKS Nabavka, nasipanje, razastiranje i nabijanje tampon sloja šljunka, u projektovanoj debljini. Šljunak mora da bude potpuno čist, bez organskih primesa. Šljunak nabijati do potrebne zbijenosti. Obračun po m3. / Procurement, filling, spreading and tamping of the buffer layer of gravel, in the designed thickness. Gravel must be completely clean, without organic impurities. Tamp the gravel to the required compaction. Calculation per m3.									
2. 2.2.1.	ZEMLjANI RADOVI / EARTHWORKS is pod podne ploče peronskog trema / under the floor slab of the platform porch	m3	64,20	128,85	8.272,17	0,00	0,00	128,85	8.272,17	
2. 2.2.2.	ZEMLjANI RADOVI / EARTHWORKS ispod obodnih greda duž podne ploče peronskog trema / under the perimeter beams along the floor slab of the platform porch	m3	64,20	4,26	273,49	0,00	0,00	4,26	273,49	
2. 2.3.	ZEMLjANI RADOVI / EARTHWORKS Nasipanje (šljunkovito peskoviti materijal, zemlje i peska), u debljini d=20-25cm. Obračun po m3 u zbijenom stanju, sa dovozom materijala sa privremene gradilišne deponije. / Backfilling (gravelly-sandy material, earth and sand), in thickness d=20-25cm. Calculation per m3 in a compacted state, with the delivery of material from the temporary construction site dump.									
2.	ZEMLjANI RADOVI / EARTHWORKS ispod podne ploče peronskog trema =0,23*859,0 / under the floor slab of the platform porch =0.23*859.0	m3	64,20	197,57	12.683,99	0,00	0,00	197,57	12.683,99	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
2.	ZEMLjANI RADOVI / EARTHWORKS ispod zastora servisnih staza =0,1*(239,5+116,15) / under the curtains of the service tracks =0.1*(239.5+116.15)	m3	64,20	35,57	2.283,59	0,00	0,00	35,57	2.283,59	
2. 2.4.	ZEMLjANI RADOVI / EARTHWORKS Izrada nosećeg sloja od drobljenog kamenog agregata 0/31.5mm u debljini po projektu. Obračun se vrši po m3 ugrađenog sloja u zbijenom stanju, sa nabavkom i transportom materijala. u debljini od 15cm. =0,15*(239,5+116,15) / Production of the supporting layer from crushed stone aggregate 0/31.5 mm in thickness according to the project. The calculation is made per m3 of the installed layer in a compacted state, with the procurement and transport of the material. in a thickness of 15 cm. =0.15*(239.5+116.15)	m3	64,20	53,35	3.425,07	0,00	0,00	53,35	3.425,07	
2. 2.5.	ZEMLjANI RADOVI / EARTHWORKS Odvoz viška iskopane zemlje na gradsku deponiju. Količina data sa uvećanjem za koeficijent tovarenja. Obračun po m3, sa istovarom i planiranjem zemlje. na deponiji. =1,2*17,4 / Removal of excess excavated soil to the city landfill. The quantity given is increased by the loading coefficient. Calculation per m3, with unloading and land planning. at the landfill. =1.2*17.4	m3	12,84	20,88	268,10	0,00	0,00	20,88	268,10	
2. 2.6.	ZEMLjANI RADOVI / EARTHWORKS Nabavka, dovoz i nasipanje humusnog materijala u sloju debljine 50 cm, sa prevoznom daljinom 8 - 10km, kojim se ispunjavaju otvori za zelenilo (žardinjere). Obračun po m3. =0,50*274,35 / Procurement, delivery and filling of humus material in a layer 50 cm thick, with a transport distance of 8-10 km, with which openings for greenery (planters) are filled. Calculation per m3. =0.50*274.35	m3	20,80	137,18	2.853,34	0,00	0,00	137,18	2.853,34	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
3. 03.01.	BETONSKI I ARMIRANO BETONSKI RADOVI / CONCRETE AND REINFORCED CONCRETE WORKS Nabavka materijala i izrada lako armirane ploče peronskog trema, betonom MB 20 (S16/20), sa armaturnom mrežom Q188 postavljenom u sredini. Ploča debljine dp=12m. Obračun po m2. / Procurement of materials and construction of a lightly reinforced slab of the platform porch, with concrete MB 20 (S16/20), with reinforcing mesh Q188 placed in the middle. Plate thickness dp=12m. Calculation per m2.									
3.	BETONSKI I ARMIRANO BETONSKI RADOVI / CONCRETE AND REINFORCED CONCRETE WORKS podna ploča peronskog trema u padu / the floor slab of the platform porch in decline	m2	48,15	40,74	1.961,63	0,00	0,00	40,74	1.961,63	
3.	BETONSKI I ARMIRANO BETONSKI RADOVI / CONCRETE AND REINFORCED CONCRETE WORKS podna ploča peronskog trema / floor slab of the platform porch	m2	48,15	859,00	41.360,85	0,00	0,00	859,00	41.360,85	
3. 03.02.	BETONSKI I ARMIRANO BETONSKI RADOVI / CONCRETE AND REINFORCED CONCRETE WORKS Nabavka materijala i betoniranje greda dim 15/60 cm, 30/50 cm, betonom MB 30 (S25/30), sa potrebnom oplatom. Raditi u svemu prema statičkom proračunu i detaljima armature. Obračun po m3 sa potrebnom oplatom. =0,2*0,6*(1,8+6,35+2,5+4,8+173,9)+0,3*0,6*(8,4+10,4) / Procurement of materials and concreting of beams dim 15/60 cm, 30/50 cm, with concrete MB 30 (S25/30), with the necessary formwork. Work in everything according to the static calculation and reinforcement details. Calculation per m3 with the required formwork. =0.2*0.6*(1.8+6.35+2.5+4.8+173.9)+0.3*0.6*(8.4+10.4)	m3	450,00	26,11	11.749,50	0,00	0,00	26,11	11.749,50	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
4. 04.01.	ARMIRAČKI RADOVI / REINFORCEMENT WORKS Nabavka, čišćenje, sečenje, savijanje, montaža i ugrađivanje armature (B500 i MAG). Količina armature su date na osnovu detalja armature. Cenom obuhvatiti i distancere koji fiksiraju udaljenost armature od oplate. Obračun po kilogramu. B500 / Supply, cleaning, cutting, bending, assembly and installation of reinforcement (B500 and MAG). The amount of reinforcement is given based on the details of the reinforcement. The price includes spacers that fix the distance between the reinforcement and the formwork. Calculation per kilogram. B500	kg	1,40	2.401,80	3.362,52	0,00	0,00	2.401,80	3.362,52	
4. 4.2.	ARMIRAČKI RADOVI / REINFORCEMENT WORKS Nabavka, transport, sečenje, savijanje i ugradnja mreže MAG Q 188 Mreža se ugrađuje u srednju zonu preseka ploče, bez izrade lanova armature. Količina armature definisana je na osnovu tablica. Cenom obuhvatiti i distancere koji fiksiraju udaljenost armature od oplate. / Procurement, transport, cutting, bending and installation of the MAG Q 188 mesh. The mesh is installed in the middle zone of the panel cross-section, without making the reinforcement strands. The amount of reinforcement is defined based on the tables. The price includes spacers that fix the distance between the reinforcement and the formwork.	kg	1,40	3.547,11	4.965,95	0,00	0,00	3.547,11	4.965,95	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
5. 05.01.	BRAVARSKI RADOVI / LOCKSMITH WORKS Izrada, transport i ugradnja zaštitne metalne ograde na peronskom tremu visine 110 cm Ograda je formirana u vidu segmenata postavljenih na pozicije predviđene projektom: duž kontakt zone peronskog trema i prvog koloseka, između stubova peronske nadstrešnice 1 i 29 i upravno u odnosu na ovaj pravac, između stubova 1 i 8 peronske nadstrešnice i fasade stanične zgrade. Segmenti su visine 110 cm, a dužine su različite i usklađene su sa dužinama polja koje je potrebno ograditi odnosno pregraditi. Ograda je izrađena od toplo cinkovanih čeličnih profila, a ankeruje se bočno za podnu ploču peronskog trema. / Production, transportation and installation of a protective metal fence on the platform porch with a height of 110 cm. The fence is formed in the form of segments placed in the positions provided by the project: along the contact zone of the platform porch and the first track, between the pillars of the platform canopy 1 and 29 and perpendicular to this direction, between the pillars 1 and 8 of the platform canopy and the facade of the station building. The segments are 110 cm high, and the lengths are different and are coordinated with the required field lengths fence off or block off. The fence is made of hot-dip galvanized steel profiles, and is anchored laterally to the floor slab of the platform porch.								

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
5.	BRAVARSKI RADOVI / LOCKSMITH WORKS Izgled ograde usklađen je sa izgledom postojeće ograde kod potpornih zidova između staničnog trga i ulice Bose Miličević. Završna obrada čeličnih profila je boja za metal ("ferromikacio" ili odgovarajuće) tamno sivo mat, prema ton karti ral 7016-antracit sivo, koja se nanosi u dva sloja, nakon prethodne pripreme, odgovarajuće antikorozivne zaštite i nanošenja osnovne boje. Radove na montaži ograde izvoditi na način i u dogovoru sa stručnim licem MZZSK Subotica. Sve mere pre izrade i montaže proveriti na licu mesta. Izvođač je u obavezi da radioničke crteže i uzorke dostavi na saglasnost projektantu, stručnom i konzervatorskom nadzoru. Obračun po m1, kompletno opisane pozicije. / The appearance of the fence is harmonized with the appearance of the existing fence at the retaining walls between the station square and Bose Miličević Street. Finishing of steel profiles is paint for metal ("ferromicacio" or similar) dark gray mat, according to the tone card ral 7016-anthracite gray, which is applied in two layers, after preliminary preparation, appropriate anti-corrosion protection and application of the base color. Work on the installation of the fence must be carried out in the manner and in agreement with the expert of the MZZSK Subotica. Check all measurements on site before manufacturing and assembly. The contractor is obliged to submit workshop drawings and samples for approval to the designer, professional and conservation supervision. Calculation per square meter, fully described positions.									
5. 5.1.1.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka segmenta ograde I u duplom kvadratu dimenzije 560/110 cm, komada 7 / fence segment mark I in a double square dimensions 560/110 cm, pieces 7	m	256,50	60,20	15.441,30	0,00	0,00	60,20	15.441,30	
5. 5.1.2.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka II u duplom kvadratu dimenzije 470/110 cm, komada 1 / mark II in a double square dimensions 470/110 cm, pieces 1	m	256,50	4,70	1.205,55	0,00	0,00	4,70	1.205,55	
5. 5.1.3.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka segmenta ograde III u duplom kvadratu dimenzije 580/110 cm, komada 12 / fence segment mark III in a double square dimensions 580/110 cm, pieces 12	m	256,50	69,60	17.852,40	0,00	0,00	69,60	17.852,40	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
5. 5.1.4.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka segmenta ograde IV u duplom kvadratu dimenzije 690/110 cm, komada 2 / fence segment mark IV in double square dimensions 690/110 cm, 2 pieces	m	256,50	13,80	3.539,70	0,00	0,00	13,80	3.539,70	
5. 5.1.5.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka segmenta ograde V u duplom kvadratu dimenzije 600/110 cm, komada 4 / fence segment mark V in double square dimensions 600/110 cm, 4 pieces	m	256,50	24,00	6.156,00	0,00	0,00	24,00	6.156,00	
5. 5.1.6.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka segmenta ograde VI u duplom kvadratu dimenzije 640/110 cm, komada 2 / fence segment mark VI in a double square dimensions 640/110 cm, 2 pieces	m	256,50	12,80	3.283,20	0,00	0,00	12,80	3.283,20	
5. 5.1.7.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka segmenta ograde VII u duplom kvadratu dimenzije 540/110 cm, komada 2 / fence segment mark VII in a double square dimensions 540/110 cm, 2 pieces	m	324,60	10,80	3.505,68	0,00	0,00	10,80	3.505,68	
5. 5.2.	BRAVARSKI RADOVI / LOCKSMITH WORKS Nabavka materijala, izrada, transport i ugradnja panela od sigurnosnog stakla koji se povezuju sa zaštitnom metalnom ogradom opisanom u poziciji 6.1. Stakleni paneli su od udvojenog, ravno obrađenog poliranog kaljenog stakla, ukupne debljine 12 mm ("planibel clear" k.p. d=6 mm + 1.52 pvb + "planibel clear" k.p. d=6 mm) sa sigurnosnom folijom 7/30 mm i dihtung gumom (polietilenski sunđer). Postavljaju se u vertikalne metalne vođice od nerđajuc´eg čelika sa unutrašnjim razmakom za prolaz stakla i graničnikom sa donje strane. Vezu stakla i vođice ostvariti "hilti" dvokomponentnim malterom hy70, a zazor između stakla i metala zaptiti silikonom otpornim na uv zračenje i visoke temperature. / Procurement of materials, production, transportation and installation of safety glass panels that connect to the protective metal fence described in position 6.1. Glass panels are made of double, flat polished tempered glass, total thickness 12 mm ("planibel clear" k.p. d=6 mm + 1.52 pvb + "planibel clear" k.p. d=6 mm) with safety foil 7 /30 mm and rubber gasket (polyethylene sponge). They are placed in vertical stainless steel metal guides with an internal gap for the passage of glass and a stop on the bottom. Connect the glass and the guide with "hilti" two-component mortar hy70, and seal the gap between the glass and the metal with silicone resistant to UV radiation and high temperatures.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
5.	BRAVARSKI RADOVI / LOCKSMITH WORKS Vezu vođice staklenog panela sa nosećim stubovima zaštitne metalne ograde definisati radioničkim detaljima tako da se obezbedi maksimalna sigurnost povezivanja elemenata (zavarivanjem, šrafljenjem isl) Pri izradi i montaži pozicije poštovati preporuke proizvođača stakla, a ugradnju vršiti u skladu sa radioničkim detaljima. Sve mere pre izrade i montaže proveriti na licu mesta. Izvođač je u obavezi da radioničke crteže i uzorke dostavi na saglasnost projektantu, stručnom i konzervatorskom nadzoru. Radove na montaži ograde izvoditi na način i u dogovoru sa stručnim licem MZZSK Subotica. / The connection of the guide of the glass panel with the supporting pillars of the protective metal fence should be defined by workshop details in order to ensure the maximum safety of the connection of the elements. (by welding, screwing, etc.) When making and assembling the position, follow the recommendations of the glass manufacturer, and install in accordance with the workshop details. All measures before construction and assembly to be checked on site. The contractor is obliged to submit workshop drawings and samples for approval to the designer, professional and conservation supervision. Work on the installation of the fence must be carried out in the manner and in agreement with the expert of the MZZSK Subotica.									
5.	BRAVARSKI RADOVI / LOCKSMITH WORKS Izvođač je dužan da dostavi svu potrebnu atestnu dokumentaciju usaglašenu sa SRPS i EN standardima. Obračun po m1 ugrađene i finalno obrađene staklene ograde. / The contractor is obliged to submit all necessary certificates documentation compliant with SRPS and EN standards. Calculation per square meter of installed and finished glass fence.									
5. 5.2.1.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka segmenta II u duplom kvadratu dimenzije 470/100 cm, komada 1 / segment II mark in double square dimensions 470/100 cm, 1 piece	m	276,80	4,70	1.300,96	0,00	0,00	4,70	1.300,96	
5. 5.2.2.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka segmenta III u duplom kvadratu dimenzije 580/100 cm, komada 12 / segment III mark in double square dimensions 580/100 cm, 12 pieces	m	276,80	69,60	19.265,28	0,00	0,00	69,60	19.265,28	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
5. 5.2.3.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka segmenta IV u duplom kvadratu dimenzije 690/100 cm, komada 2 / segment IV mark in double square dimensions 690/100 cm, 2 pieces	m	276,80	13,80	3.819,84	0,00	0,00	13,80	3.819,84	
5. 5.2.4.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka segmenta V u duplom kvadratu dimenzije 600/100 cm, komada 4 / segment mark V in a double square dimensions 600/100 cm, 4 pieces	m	276,80	24,00	6.643,20	0,00	0,00	24,00	6.643,20	
5. 5.2.5.	BRAVARSKI RADOVI / LOCKSMITH WORKS oznaka segmenta VI u duplom kvadratu dimenzije 640/100 cm, komada 2 / mark of segment VI in a double square dimensions 640/100 cm, 2 pieces	m	276,80	12,80	3.543,04	0,00	0,00	12,80	3.543,04	
6. 06.01.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS Nabavka i ugradnja podne obloge od teraco ploča, dimenzija 40x40x2 cm, koje se postavljaju u sloju cementnog maltera, debljine 3-5 cm, razmere 1:3. Spojnice ispuniti cementnim mlekom, obraditi odgovarajućim sredstvom za fugovanje, a zatim ploče očistiti. Radove na popločavanju peroskog trema izvoditi na način i u dogovoru sa stručnim licem MZZSK Subotica. Obračun po m2. / Procurement and installation of terrazzo floor coverings, dimensions 40x40x2 cm, which are placed in a layer of cement mortar, 3-5 cm thick, ratio 1:3. Fill the joints with cement milk, treat with a suitable grouting agent, and then clean the panels. Work on the paving of the Pero porch should be carried out in the manner and in agreement with the expert of the MZZSK Subotica. Calculation per m2.									
6.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS teraco ploče tamno sive, dimenzija 40x40x2 cm / dark gray terrazzo slabs, dimensions 40x40x2 cm	m2	134,52	516,65	69.499,76	0,00	0,00	516,65	69.499,76	
6.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS teraco ploče slonova kost, dimenzija 40x40x2 cm / terrazzo slabs ivory, size 40x40x2 cm	m2	134,52	375,55	50.518,99	0,00	0,00	375,55	50.518,99	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6. 06.02.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS Nabavka i ugradnja ivičnog ugaonog elementa, dimenzija 10+10x40x2 cm, koji se postavlja na završetku podne obloge od teraco ploča, u sloju cementnog maltera debljine 3 - 5 cm, razmere 1:3. Spojnice ispuniti cementnim mlekom, obraditi odgovarajuc´im sredstvom za fugovanje, a zatim ploče očistiti. Obračun po m1. / Procurement and installation of an edge corner element, dimensions 10+10x40x2 cm, which is placed at the end of the terrazzo floor covering, in a layer of cement mortar 3 - 5 cm thick, ratio 1:3. Fill the joints with cement milk, process with a suitable grouting agent, and then clean the panels. Calculation per square meter.	m	75,00	182,60	13.695,00	0,00	0,00	182,60	13.695,00	
6. 06.03.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS Nabavka, transport i izrada zastora od dvoslojnih vibropresovanih betonskih ploča, po tipu proizvođača Arhibet ili odgovarajuc´em, dimenzija prema projektu. Vibropresovane betonske ploče su dvoslojne, donji nosivi sloj je od betona d< 8 mm, a gornji zaštitni sloj je od betona 0,2 mm, sa kvarcnim posipom. Ploče se polažu u sloju rizle debljine 4 cm, frakcije 2-8 mm, a spojnice se ispunjavaju sitnoznim peskom sa metlanjem i kvašenjem, što je sve sastavni deo pozicije. Pre polaganja ploča pripremiti posteljicu i izvesti sve potrebne slojeve podloge. Ispod rizle, preko nosec´eg sloja od tucanika, postaviti sloj geotekstila 300 g/m2, što je posebno obračunato. / Procurement, transport and production of double-layer curtains vibro-pressed concrete slabs, according to the type of manufacturer Archibet or corresponding, dimensions according to the project. Vibro-pressed concrete slabs are double-layered, the lower bearing layer is made of concrete d< 8 mm, and the upper protective layer is made of concrete 0.2 mm, with quartz sprinkles. The slabs are laid in a layer of paddy with a thickness of 4 cm, fractions of 2-8 mm, and the joints are filled with fine-grained sand with sweeping and wetting, which is all an integral part of the position. Before laying the boards, prepare the bedding and perform all the necessary layers of the substrate. Under the paddy field, over the supporting layer of sandpaper, place a layer of geotextile 300 g/m2, which is calculated separately.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS Ploče je potrebno pravilno iznivelisati i postaviti na teren u svemu prema grafičkoj dokumentaciji iz projekta. Oblik, boja i slog ploča prema izboru Projektanta. Sa aspekta otpornosti prema klizanju, potrebno je da zadovoljavaju standard SRPS EN 1338:2012, i SRPS EN 1339:2012, DIN 51130, odnosno da keficijent protivkliznost bude R 11. Izvođač je u obavezi da dostavi dokaze o kvalitetu ugrađenog materijala. Obračun po m2 izvedenog zastora od betonskih ploča, sa podlogom u koju se postavljaju i peskom za fugovanje. vibropresovane betonske ploče na servisnoj stazi, završna obrada kvarc jednobojna - cement siva. / The slabs must be properly leveled and placed on the field in accordance with the graphic documentation from the project. The shape, color and style of the panels according to the Designer's choice. From the aspect of slip resistance, they must meet the SRPS EN 1338:2012, and SRPS EN 1339:2012, DIN 51130 standards, that is, the anti-slip coefficient should be R 11. The contractor is obliged to provide evidence of the quality of the installed material. Calculation per m2 of the curtain made of concrete plate, with a base in which they are placed and sand for grouting. vibro-pressed concrete slabs on the service track, quartz single-color finish - cement gray,									
6.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS tip "King, dimenzija 40/40/6cm / "King" type, dimensions 40/40/6cm	m2	46,50	239,50	11.136,75	0,00	0,00	239,50	11.136,75	
6.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS tip "Holand, dimenzija 10/10/6cm / type "Holland, dimensions 10/10/6cm	m2	48,50	116,15	5.633,28	0,00	0,00	116,15	5.633,28	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6. 06.04.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS Nabavka i polaganje betonskih ivičnjaka dimenzija prema projektu, na podlozi od betona MB20. Radovi se sastoje od izrade betonske podloge, polaganja ivičnjaka u nju, fugovanja spojnica cementnim malterom razmere 1:3, uz nabavku i dopremu svog neophodnog materijala. Obračun se vrši po m' položenog ivičnjaka. ivičnjaci na servisnoj stazi. / Procurement and laying of concrete curbs with dimensions according to the project, on a base of MB20 concrete. The works consist of making a concrete base, laying curbs in it, grouting the joints with cement mortar of 1:3 ratio, along with the procurement and delivery of all necessary materials. The calculation is made per m' of laid curb. curbs on the service lane.	m	32,95	6,30	207,59	0,00	0,00	6,30	207,59	
6.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS dimenzija 7/20/80 cm, oko otvora za zelenilo / dimensions 7/20/80 cm, around the opening for greenery	m	28,95	419,88	12.155,53	0,00	0,00	419,88	12.155,53	
6.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS dimenzija 12/18 cm, duž servisne staze kod koloseka 1 / dimension 12/18 cm, along the service track near track 1	m	32,95	197,80	6.517,51	0,00	0,00	197,80	6.517,51	
6. 06.05.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS Nabavka i ugradnja pokrivnih dekorativnih lajsni (aluminijumskih, INOX ili odgovarauc´e), duž kontakta poda peronskog trema i sokle fasadnog zida objekta, postojec´eg i planiranog stepeništa. Postavljanje izvoditi u svemu prema detaljima, specifikaciji i uputstvu proizvođača. Lajsne se postavljaju u nivou sa podom. Obračun po m1. pokrivne lajsne širine 1 - 3 cm na spoju poda i sokle fasadnog zida, postojec´eg i planiranog stepeništa =8,35*2+186,62+10,75+1,95+2,65 / Procurement and installation of covering decorative moldings (aluminum, stainless steel or similar), along the contact between the floor of the platform porch and the plinth of the facade wall of the building, the existing and planned staircase. The installation must be carried out according to the details, specifications and instructions of the manufacturer. Moldings are placed flush with the floor. Calculation per square meter. covering moldings 1 - 3 cm wide at the junction of the floor and the plinth of the facade wall, the existing and planned staircase =8.35*2+186.62+10.75+1.95+2.65	m	12,05	218,67	2.634,97	0,00	0,00	218,67	2.634,97	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6. 6.6.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS Nabavka, transport i ugradnja geotekstila (tip 300 g/m2). Geotekstil se polaže na ravnu odgovarajuc´e pripremljenu površinu. Spojevi se izvode preklapanjem, zavarivanjem ili šivenjem. Ugradnju izvesti u svemu prema specifikaciji i uputstvu proizvođača. Merenje i obračun je po m2 ugrađenog geotekstila. =239,5+116,15 / Procurement, transport and installation of geotextile (type 300 g/m2). The geotextile is laid on a flat, properly prepared surface. Joints are made by folding, welding or sewing. Carry out the installation in all respects according to the manufacturer's specifications and instructions. Measurement and calculation is per m2 of installed geotextile. =239.5+116.15	m2	4,65	355,65	1.653,77	0,00	0,00	355,65	1.653,77	
6. 6.7.	RADOVI NA IZRADI ZASTORA / CURTAIN MAKING WORKS Nabavka i ugradnja gazišta stepenika ispred ulaza, od vibropresovanih betonskih blokova dimenzija 75/35/17,5 cm, koji se polažu u svež beton paralelno sa betoniranjem stepenika. Radovi se sastoje od izrade betonske podloge, polaganja vigropresovanog betonskog bloka u nju, fugovanja spojnica cementnim malterom razmere 1:3, uz nabavku i dopremu svog potrebnog materijala. Obračun po komadu. ispred ulaza u prostoriju./ Procurement and installation of the tread of the stairs in front of the entrance, made of vibro-pressed concrete blocks with dimensions of 75/35/17.5 cm, which are laid in fresh concrete parallel to the concreting of the stairs. The works consist of making a concrete base, laying the vigropressed concrete block in it, grouting the joints with cement mortar of the ratio 1:3, along with the procurement and delivery of all necessary materials. Calculation per piece. in front of the entrance to the room.	kom	175,00	1,00	175,00	0,00	0,00	1,00	175,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
7. 07.01.	URBANA OPREMA / URBAN EQUIPMENT Nabavka, transport i montaža korpa za otpatke "rustična", tip jednostrani i dvostrani, Proizvoćač "Fero-Medika", ili odgovarajući proizvod modelovan po uzoru na tradicionalne forme primenjiv za urbane prostore sa istorijskim nasleđem. Dimenzije:visina 1000 mm, prečnik 320 mm Konstrukcija: Noseći dekorativni stubić, u celosti izrađen od aluminijumske legure SILUMIN, a korpa od punog pocinkovanog lima. Montaža: Noseći stubić standardno se montira na prethodno pripremljenu betonsku podlogu - temelj, a u nestandardnim slučajevima, potrebno je prilagoditi rešenje i izvršiti odgovarajuću proveru. Prema projektu peronskog trema podloga je betonska ploča debljine 15 cm. Montažu vršiti u svemu prema uputstvima i specifikaciji Proizvođača, uz saglasnost Projektanta. Garancija mora biti najmanje 24 kalendarska meseca. Obračun po komadu, komplet opisane pozicije. / Procurement, transport and installation of "rustic" wastebaskets, one-sided and two-sided type, Manufacturer "Fero-Medika", or a suitable product modeled after traditional forms applicable for urban areas with historical heritage. Dimensions: height 1000 mm, diameter 320 mm Construction: Supporting decorative post, entirely made of SILUMIN aluminum alloy, and basket made of solid galvanized sheet. Installation: The bearing column is normally installed on a previously prepared concrete base - the foundation, and in non-standard cases, it is necessary to adjust the solution and carry out an appropriate check. According to the project of the platform porch, the base is a 15 cm thick concrete slab. The installation must be carried out according to the instructions and specifications of the Manufacturer, with the consent of the Designer. The guarantee must be at least 24 calendar months. Calculation per piece, set of the described position.									
7.	URBANA OPREMA / URBAN EQUIPMENT oznaka DJ u kvadratu - jednostrana / mark DJ in a square - one-sided	km	625,00	28,00	17.500,00	14,00	8.750,00	14,00	8.750,00	20,00
7.	URBANA OPREMA / URBAN EQUIPMENT oznaka DJ1 u kvadratu - dvostrana / mark DJ1 in a square - double-sided	kom	904,00	13,00	11.752,00	6,00	5.424,00	6,00	5.424,00	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
7. 07.02.	URBANA OPREMA / URBAN EQUIPMENT Nabavka, transport i montaža klupe sa naslonom, tipa "83.85", Proizvoćač "Fero-Medika", ili odgovarajući proizvod modelovan po uzoru na tradicionalne forme primenjiv za urbane prostore sa istorijskim nasleđem. Dimenzije: dužina 1800, širina 700 mm, visina sedišta 430mm Težina: 85 kg Konstrukcija: Metalni nosači od aluminijumske legure SILUMIN (sivi liv SL20), a sedište i naslon od drvenih talpi (hrastova ili čamova građa, bez čvorova), pričvršćenih za nosače zavrtnjima M8. Montaža: Fiksiranje za podlogu pomoću četiri zavrtnja sa tiplovima. Prema projektu peronskog trema podloga je betonska ploča debljine 15 cm. Završna obrada:nosači - plastificirani u izabranom tonu prema RAL ton karti, 7016 - Antracit gray sedište i naslon - zaštitni premaz za drvo u izabranom tonu prema RAL ton karti, 1011 - Braon beige. Garancija na proizvod mora biti minimum 24 kalendarska meseca. Obračun po komadu, komplet opisane pozicije. oznaka K u kvadratu dimenzije 180/75/43 / Procurement, transport and installation of a bench with a backrest, type "83.85", Manufacturer "Fero-Medika", or a suitable product modeled after traditional forms applicable for urban spaces with historical heritage. Dimensions: length 1800, width 700 mm, seat height 430 mm Weight: 85 kg Construction: metal brackets made of aluminum alloy SILUMIN (gray cast SL20), and the seat and backrest made of wooden planks (oak or cham wood, without knots), attached to the brackets screws M8. Installation: Fixing to the base using four screws with dowels. According to the project of the platform porch, the base is a 15 cm thick concrete slab. Finishing: supports - plasticized in the selected tone according to the RAL tone card, 7016 - Anthracite gray seat and backrest - protective coating for wood in the selected tone according to the RAL tone card, 1011 - Brown beige. The product warranty must be at least 24 calendar months. Calculation per piece, set of the described position. mark K in a square measuring 180/75/43	kom	780,00	24,00	18.720,00	12,00	9.360,00	12,00	9.360,00	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
7. 7.3.	URBANA OPREMA / URBAN EQUIPMENT Nabavka, transport i montaža pepeljara sa umetkom, Proizvoćač "Fero-Medika", ili odgovarajući proizvod modelovan po uzoru na tradicionalne forme primenjiv za urbane prostore sa istorijskim nasleđem. Dimenije: Visina 1000 mm, prečnik 200 mm onstrukcija: Noseći dekorativni stubić, u celosti izrađen od aluminijumske legure SILUMIN, a posuda za pepeljaru, konusnog oblika, od punog pocinkovanog lima sa mrežastim (perforiranim) umetkom. Montaža: Noseći stubić standardno se montira na prethodno pripremljenu betonsku podlogu - temelj, a u nestandardnim slučajevima, potrebno je prilagoditi rešenje i izvršiti odgovarajuću proveru. Prema projektu peronskog trema podloga je betonska ploča debljine 15 cm. Završna obrada: Svi nadzemni metalni delovi štite se osnovnom bojom i finalno farbaju poliesterskim prahom u izabranom tonu prema RAL ton karti, 7016 - Antracit gray (Nearest shade as per the NCS standard: S 8005-B20G). Vek trajanja proizvoda je neograničen. Obračun po komadu, komplet opisane pozicije. oznaka P u kvadratu visina 1,0 m. / Procurement, transport and installation of ashtrays with insert, Manufacturer "Fero-Medika", or a suitable product modeled after traditional forms applicable for urban spaces with historical heritage. Dimensions: Height 1000 mm, diameter 200 mm construction: Supporting decorative column, entirely made of SILUMIN aluminum alloy, and the ashtray, conical, made of solid galvanized sheet with mesh (perforated) insert. Installation: The bearing column is normally installed on a previously prepared concrete base - the foundation, and in non-standard cases, it is necessary to adjust the solution and carry out an appropriate check. According to the project of the platform porch, the base is a 15 cm thick concrete slab. Finishing: All overhead metal parts are protected with a base color and finally painted with polyester powder in the selected tone according to the RAL tone card, 7016 - Anthracite gray (Nearest shade as per the NCS standard: S 8005-B20G). The lifetime of the product is unlimited. Calculation per piece, set of the described position. mark P in a square, height 1.0 m.	kom	485,75	17,00	8.257,75	8,00	3.886,00	8,00	3.886,00	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
7.	URBANA OPREMA / URBAN EQUIPMENT Nabavka, transport i montaža držača bicikla Sastoji se od niza elemenata izrađenih od aluminijumske legure SILUMIN (sivi liv SL20) učvršćenih na metalno profilno postolje. Moguća je izrada sa brojem elemenata po želji. Standardni tip sastoji se od šest elemenata. Završna obrada: crni mat lak (po želji i druga boja)u izabranom tonu po RAL-karti, 7016- Antracit sivo. Masa: 90 kg Obračun po komadu, komplet opisane pozicije. oznaka B u kvadratu dimenzije 108/53/32,5 cm / Procurement, transport and installation of the bicycle holder It consists of a series of elements made of aluminum alloy SILUMIN (gray cast SL20) fixed on a metal profile base. It is possible to make it with as many elements as desired. The standard type consists of six elements. Finishing: black matte lacquer (another color on request) in the selected tone according to the RAL map, 7016- Anthracite gray. Weight: 90 kg Calculation per piece, set of the described position. mark B in a square measuring 108/53/32.5 cm	kom	662,35	3,00	1.987,05	1,00	662,35	1,00	662,35	20,00
8. 08.01.	RAZNI RADOVI / MISCELLANEOUS WORKS Završno čišcenje prostora peronskog trema sa pranjem kompletne površine poda, ugrađene bravarije, stakala, elemenata urbanog mobilijara i pratece opreme, neposredno pred tehnički prijem. Obračun po m2. / Final cleaning of the platform porch area with washing of the entire floor surface, built-in locks, glass, elements of urban furniture and accompanying equipment, immediately before the technical reception. Calculation per m2.	m2	3,21	1.581,22	5.075,72	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
8. 08.02.	RAZNI RADOVI / MISCELLANEOUS WORKS Nabavka, transport i montaža pojedinačne taktilne trake. Kategorija: taktilni indikatori za vođenje duž pravca kretanja, u obliku trake. Materijal: visokokvalitetni nerđajući čelik, kvaliteta 316, koji osigurava dugotrajne stabilne performanse: dobru otpornost na koroziju i abraziju, odličnu otpornost na sve vremenske uslove, sunčevu svetlost/UV i oksidaciju, kao i otpornost na udarce Dimenzije/profil: dužina 285 mm ili 385 mm, Način postavljanja: sa ugrađenim tiplovima Karakteristike: • brzo i jednostavno postavljanje pomoću šablona, preko različitih materijala za završnu obradu podnih površina: keramičke pločice, drveni podovi, kamen, beton, asfalt, nesmetano korišćenje podnih površina za kretanje i tokom i odmah nakon ugradnje, a sa punim opterećenjem nakon 24 časa • modularnost i univerzalnost proizvoda pruža pogodnost i za unutrašnju i za spoljašnju primenu, kako na novim, tako i na postojećim površinama podova, kao i prilagodljivost dizajnu enterijera ili eksterijera. • odlična stabilnost i izdržljivost sa minimalnim zahtevima za održavanje • siguma i neklizajuća gazišna površina sa urezanim paralelnim žljebovima ili umetkom od tvrde plastike • U skladu sa ISO/FDIS 21542: 2011(E) A.5,A.5.2 / Procurement, transport and installation of individual tactile tape. Category: tactile indicators for guidance along the direction of movement, in the form of a strip. Material: high-quality stainless steel, grade 316, which ensures long-term stable performance: good corrosion resistance and abrasion, excellent resistance to all weather conditions conditions, sunlight/UV and oxidation as well as impact resistance Dimensions/profile: length 285mm or 385mm, Installation method: with built-in dowels Features: • quick and easy installation using templates, over different finishing materials floor surfaces: ceramic tiles, wooden floors, stone, concrete, asphalt, unhindered use of floor surfaces for movement and during i immediately after installation, and with full load after 24 hours • the modularity and universality of the product provides suitable for both indoor and outdoor use, both on newand existing surfaces floors, as well as adaptability to interior or exterior design. • excellent stability and durability with minimal maintenance requirements • safe and non-slip tread surface with incised parallel grooves or hard plastic insert • In accordance with ISO/FDIS 21542: 2011(E) A.5,A.5.2									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
8.	RAZNI RADOVI / MISCELLANEOUS WORKS Otpornost na klizanje: R11 Primena: sve kategorije javnih objekata (poslovni, obrazovni, sportski, zdravstveni, industrijski, ugostiteljski, tržni centri, saobraćajno-transportni terminali: železničke i autobuske stanice, aerodromi itd) i javnih slobodnih površina (trgovi, pešačke staze, šetališta itd) Garancija: Proizvođač je u obavezi da za isporučeni proizvod dostavi garanciju kvaliteta, da nema grešaka u materijalu i izradi. Garantni period može biti od 5 do 10 godina i odnosi se na popravku ili zamenu proizvoda, koji je primenjen, ugrađen i održavan u skladu sa preporukama Proizvođača, a ne uključuje nikakvu odgovornost za nemerno nastala oštećenja, nestručno postavljanje, neadekvatno održavanje i sl. Obračun po m? ugrađenih vodilja. / Slip resistance: R11 Application: all categories of public facilities (business, educational, sports, health, industrial, restaurants, shopping centers, traffic-transport terminals: railway and bus stations, airports, etc.) and public free surface (squares, footpaths, promenades, etc.) Warranty: The manufacturer is obliged to the delivered product provides a quality guarantee, that there are no errors in material and workmanship. The warranty period can be from 5 to 10 years and refers to the repair or replacement of the product, which is implemented, installed and maintained in accordance with recommendations of the Manufacturer, and does not include any liability for damages caused accidentally, unprofessional installation, inadequate maintenance and Fig. Calculation per m? of installed guides.									
8.	RAZNI RADOVI / MISCELLANEOUS WORKS u objektu / in object	m	125,45	63,60	7.978,62	63,60	7.978,62	63,60	7.978,62	
8.	RAZNI RADOVI / MISCELLANEOUS WORKS na peronskom tremu / on the platform porch	m	125,45	78,70	9.872,92	78,70	9.872,92	78,70	9.872,92	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
8. 8.3.	RAZNI RADOVI / MISCELLANEOUS WORKS Nabavka, transport i montaža pojedinačne taktilne tačke. Kategorija: taktilni indikatori za upozorenje na prepreke duž pravca kretanja, u obliku kružića. Materijal: visokokvalitetni nerđajući čelik, kvaliteta 316, koji osigurava dugotrajne stabilne performanse: dobru otpornost na koroziju i abraziju, odličnu otpornost na sve vremenske uslove, sunčevu svetlost/UV i oksidaciju, kao i otpornost na udarce. Dimenzije/profil: prečnik O35 mm, debljina 5mm, 1 tipl -čivija od 13 mm za postavljanje Način postavljanja: sa ugrađenim tiplovima (opcije: sa skrivenim zavrtnjima ili samolepljivi). Karakteristike: brzo i jednostavno postavljanje pomoću šablona, preko različitih materijala za završnu obradu podnih površina: keramičke pločice, drveni podovi, kamen, beton, asfalt, nesmetano korišćenje podnih površina za kretanje i tokom i odmah nakon ugradnje, a sa punim opterećenjem nakon 24 časa. / Procurement, transport and installation of individual tactile points. Category: tactile indicators for warning of obstacles along the direction of movement, in the form of a circle. Material: high-quality stainless steel, grade 316, which ensures long-term stable performance: good corrosion and abrasion resistance, excellent all-weather resistance conditions, sunlight/UV and oxidation as well impact resistance. Dimensions/profile: diameter O35 mm, thickness 5 mm, 1 dowel of 13 mm for installation Installation method: with built-in dowels (options: with hidden screws or self-adhesive). Features: quick and easy installation using templates, over different materials for finishing floor surfaces: ceramic tiles, wooden floors, stone, concrete, asphalt, unhindered use of floor surfaces for movement both during and immediately after installation, and with full load after 24 hours									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
8.	RAZNI RADOVI / MISCELLANEOUS WORKS modularnost i univerzalnost proizvoda pruža pogodnost i za unutrašnju i za spoljašnju primenu, kako na novim, tako i na postojećim površinama podova, kao i prilagodljivost dizajnu enterijera ili eksterijera. odlična stabilnost i izdržljivost sa minimalnim zahtevima za održavanje. siguma i neklizajuća gazišna površina sa urezanim paralelnim žljebovim a ili umetkom od tvrde plastike. U skladu sa ISO/FDIS 21542: 2011(E) A.5, A.5.2 Otpornost na klizanje: R11. Kontrast osvetljenosti: LRV: suvo 39,25 / vlažno 40,04. / the modularity and universality of the product provides suitability for both internal and external application, both on new and existing floor surfaces, as well as adaptability to interior or exterior design. excellent stability and durability with minimal maintenance requirements. safe and non-slip tread surface with incised parallel grooves or hard plastic insert. Complies with ISO/FDIS 21542: 2011(E) A.5, A.5.2 Slip resistance: R11. Luminance contrast: LRV: dry 39.25 / wet 40.04									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
8.	RAZNI RADOVI / MISCELLANEOUS WORKS Primena: sve kategorije javnih objekata (poslovni, obrazovni, sportski, zdravstveni, industrijski, ugostiteljski, tržni centri, saobraćajno-transportni terminali: železničke i autobuske stanice, aerodromi itd) i javnih slobodnih površina (trgovi, pešačke staze, šetališta itd) Garancija: Proizvođač je u obavezi da za isporučeni proizvod dostavi garanciju kvaliteta, da nema grešaka u materijalu i izradi. Garantni period može biti od 5 do 10 godina i odnosi se na popravku ili zamenu proizvoda, koji je primenjen, ugrađen i održavan u skladu sa preporukama Proizvođača, a ne uključuje nikakvu odgovornost za nemerno nastala oštećenja, nestručno postavljanje, neadekvatno održavanje i sl. Obračun se vrši po m2. / Application: all categories of public facilities (business, educational, sports, health, industrial, hospitality, shopping centers, traffic and transport terminals: railway and bus stations, airports, etc.) and public free surface (squares, footpaths, promenades, etc.) Guarantee: The manufacturer is obliged to provide a quality guarantee for the delivered product, that there are no errors in the material and workmanship. The warranty period can be from 5 to 10 years and refers to the repair or replacement of the product, which has been applied, installed and maintained in accordance with the manufacturer's recommendations, and does not include any responsibility for carelessly caused damage, unprofessional installation, inadequate maintenance, etc. The calculation is made per m2.								
8.	RAZNI RADOVI / MISCELLANEOUS WORKS u objektu / in object =0,6*0,6*7+2*1,6*0,6+6*2,0*0,6+1,05*0,6+1,2*0,6	m2	274,50	12,99	3.565,76	12,99	3.565,76	12,99	3.565,76	
8.	RAZNI RADOVI / MISCELLANEOUS WORKS na peronskom tremu / on the platform porch =0,6*0,6*5+1,8*0,6+2*0,6	m2	274,50	4,08	1.119,96	4,08	1.119,96	4,08	1.119,96	
B. The additional works for arrangment of the platform porch in Subotica station / Dodatni radovi na uređenju peronskog trema u					**525.475,58**		**50.619,61**		**490.265,41**	

C. The additional works for external staircase in Subotica station / Dodatni radovi na spoljnjem stepeništu u stanici Subotica

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
1.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Napomena: 1) U jedinične cene demontaže i rušenja uračunati i iznošenje šuta iz objekta, utovar u kamione, transport do deponije i istovar uz grubo planiranje. 2) Predmerom se pretpostavlja udaljenost deponije do 10 km. 3) U jedinične cene uračunati sva potrebna podupiranja i osiguranja konstrukcije da se nesmetano i bezbedno mogu izvoditi radovi. 4) Sastavni deo Predmera i predračuna radova su opisi dati uz Tehnički opis uz arhitektonsko građevinske radove, kao i Tehnički opis uz konstrukciju i statički proračun. / Note: 1) In the unit prices of dismantling and demolition take into account the removal of rubble from the building, loading into trucks, transport to the landfill and unloading with rough planning. 2) The distance of the landfill is assumed to be up to 10 km. 3) In the unit prices, include all necessary supports and insurance of the structure so that the work can be carried out smoothly and safely. 4) An integral part of the Bill of Quantities and estimates of the works are the descriptions given with the Technical description with the architectural one construction works, as well as Technical description with construction and static calculation.									
1. 1.1.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Demontaža, rušenje postojecih metalnih ograda na stepeništu. Rušenje raditi u svemu prema Tehničkom opisu uz konstrukciju i prema planu zida se ruši se. Obračun po m2 , sa odvoženjem šuta na deponiju. =1,1*(4,22+1,85) / Dismantling, demolition of the existing metal railings on the staircase. Demolition must be carried out according to the Technical Description along with the construction and according to the plan of the wall being demolished. Calculation per m2, with removal of rubble to the landfill. =1.1*(4.22+1.85)	m2	13,60	6,68	90,85	0,00	0,00	6,68	90,85	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
1. 1.2.	RADOVI DEMONTAŽE I RUŠENjA / DISMANTLING AND DEMOLITION WORKS Rušenje parapetnog zida stepeništa podruma koje se ukida od opeke d=20 cm, sa rušenjem svih konstruktivnih elemenata u okviru zida. Zid rušiti u svemu prema Tehničkom opisu uz konstrukciju. Zid je obostrano malterisan. Rušenje raditi u svemu prema planu zida se ruši se. Obračun po m3, sa odvoženjem šuta na deponiju. =0,2*0,6*(4,44+1,85) / Demolition of the parapet wall of the basement staircase, which is removed from brick d=20 cm, with the demolition of all structural elements within the wall. Demolish the wall in all respects according to the Technical Description with construction. The wall is plastered on both sides. Demolition work in everything according to the plan, the wall is being demolished. Calculation per m3, with removal of rubble to the landfill. =0.2*0.6*(4.44+1.85)	m2	187,50	0,75	140,63	0,00	0,00	0,75	140,63	
2. 02.01.	ZEMLJANI RADOVI / EARTHWORKS Nabavka, nasipanje, razastiranje i nabijanje tampon sloja šljunka, u projektovanoj debljini. Šljunak mora da bude potpuno čist, bez organskih primesa. Šljunak nabijati do potrebne zbijenosti. Obračun po m3. šljunak stepenište S9 =2,7*2,78/2*4,2 / Procurement, filling, spreading and tamping of the buffer layer of gravel, in the designed thickness. Gravel must be completely clean, without organic impurities. Tamp the gravel to the required compaction. Calculation per m3. gravel staircase S9 =2.7*2.78/2*4.2	m3	64,20	15,76	1.011,79	0,00	0,00	15,76	1.011,79	
2. 3.	ZEMLJANI RADOVI / EARTHWORKS BETONSKI I ARMIRANO BETONSKI RADOVI / CONCRETE AND REINFORCED CONCRETE WORKS									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
2. 03.01.	ZEMLJANI RADOVI / EARTHWORKS Nabavka materijala i betoniranje novih segmenata armirano betonskih greda armiranim betonom C25/30 (MB30). Izvesti naglavnu armirano betonsku gredu dimenzija 30/20cm na postojeći betonske zidove spoljnih stepeništa i rampi. Gredu armirati ±F12 sa uzengijama f8 postavljenih na razmaku od 20 cm. Naglavnu gredu povezati sa postojećim zidom preko ubušenih ankera min dubine 20 cm na razmaku od 20 cm tako da se gađaju sa rasporedom uzengija. Dispozicija prema garfičkoj dokumentaciji. Raditi po projektu, statičkom proračunu i planu oplate i obazno prisustvo projektanta statičara. Obračun po m3 sa svom potrebnom oplatom i podupiračima. / Procurement of materials and concreting of new segments of reinforced concrete beams with reinforced concrete C25/30 (MB30). Install a reinforced concrete beam measuring 30/20 cm on the existing concrete walls of the external stairs and ramps. Reinforce the beam ±F12 with stirrups f8 placed at a distance of 20 cm. Connect the head beam to the existing wall via drilled anchors with a depth of min. 20 cm at a distance of 20 cm so that they are aligned with the arrangement of the stirrups. Disposition according to graphic documentation. Work according to the project, static calculation and formwork plan and the due presence of the structural designer. Calculation per m3 with all necessary formwork and supports.									
2. 3.1.1.	ZEMLJANI RADOVI / EARTHWORKS spoljašnja rampa S10 / external ramp S10 =0,3*0,2*(12,1+0,7+2,5)	m3	450,00	19,51	8.779,50	0,00	0,00	19,51	8.779,50	
2. 3.1.2.	ZEMLJANI RADOVI / EARTHWORKS spoljašnje stepenište S8 / outside staircase S8 =0,3*0,2*3,0	m3	450,00	0,18	81,00	0,00	0,00	0,18	81,00	
2. 4.	ZEMLJANI RADOVI / EARTHWORKS ARMIRAČKI RADOVI / REINFORCEMENT WORKS									
2. 04.01.	ZEMLJANI RADOVI / EARTHWORKS Nabavka, čišcenje, sečenje, savijanje, montaža i ugrađivanje armature (B500 i MAG). Količina armature su date na osnovu detalja armature. Cenom obuhvatiti i distancere koji fiksiraju udaljenost armature od oplate. Obračun po kilogramu. B500 / Supply, cleaning, cutting, bending, assembly and installation of reinforcement (B500 and MAG). The amount of reinforcement is given based on the details of the reinforcement. The price includes spacers that fix the distance between the reinforcement and the formwork. Calculation per kilogram. B500	kg	1,40	238,43	333,80	0,00	0,00	238,43	333,80	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
5. 05.01.	ZIDARSKI RADOVI / MASONRY Zidanje fasadnih i unutrašnjih zidova termo zidnim blokom od siporeks - Ytong termo blok, ili ekvivalentno debljine po projektu u tankoslojnom malteru za zidanje. Prvi red zidnih blokova položiti u sloj produžnog maltera razmere 1:3:9, debljine 2cm. Spojeve nosećih zidova izvoditi zidnim vezom ili vertikalnim armirano betonskim serklažima. U cenu ukalkulisati i potreban broj protivpotresnih blokova kao i blokove UP 30 za horizontalne serklaže, nadvratnike, nadprozornike. Spojeve pregradnih zidova i elemenata noseće konstrukcije izvoditi odgovarajućom poliuretanskom penom u fugi veličinom 2cm pod međuspratnom konstrukcijom i 1cm u fugi uz zid/stub. / Masonry of facade and interior walls with thermal wall block made of Siporex - Ytong thermal block, or equivalent thickness according to the project in thin-layer masonry mortar. Lay the first row of wall blocks in a layer of extension mortar of ratio 1:3:9, 2 cm thick. Joints of load-bearing walls should be made with wall ties or vertical reinforced concrete cerclages. In the price, calculate the required number of anti-seismic blocks as well as blocks UP 30 for horizontal cerclages, lintels, window sills. Joints of partition walls and elements of the supporting structure should be performed with suitable polyurethane foam in a 2cm joint under the mezzanine structure and 1cm in the joint next to the wall/pillar.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
5.	ZIDARSKI RADOVI / MASONRY Spojeve pregradnih zidova i elemenata noseće konstrukcije potrebno je dodatno ojačati odgovarajućim pocinkovanim elastičnim ankerima ili armaturnim ankerima zaštićenim od korozije, a u svemu prema odredbama iz uputstva za gradnju proizvođača Ytong betonske galanterije. Ankeri za vezu se postavljaju u prvom i u svakom trećem redu po visini zida, kao i u svakom drugom bloku u spoju sa međuspratnom konstrukcijom. Zidanje zidova u sistemu Ytong raditi u svemu prema. Uputstvu za zidanje zidova Proizvođača i pod stručnim nadzorom. Obračun po m2 i m3 fasadni zid kod stepeništa S9 debljine d=20 cm =0,2*2,65*2,7 / The joints of partition walls and elements of the supporting structure need to be additionally strengthened with suitable galvanized elastic anchors or reinforcing anchors protected from corrosion, and in everything according to the provisions of the instructions for construction of the Ytong concrete accessories manufacturer. Connection anchors are placed in the first and every third row along the height of the wall, as well as in every other block in connection with the mezzanine construction. Masonry walls in the Ytong system work in all respects. The manufacturer's instructions for building walls, etc professional supervision. Calculation per m2 and m3 facade wall at the staircase S9 thickness d=20 cm =0.2*2.65*2.7	m3	305,25	1,43	436,51	0,00	0,00	1,43	436,51	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6.	ALUMINARIJA I BRAVARSKI RADOVI / ALUMINUM AND LOCKSMITH WORKS Napomena: Aluminarija se izvodi od usvojenih tipskih profila, sa termičkom ispunom i prekidom hladnog mosta, u svemu prema šemi, detaljima i radioničkim crtežima. Prema veličini krila odrediti broj šarki i nosivost, za vrata min 3 kom po visini krila. Svi bravarski radovi izvode se prema pojedinačnim opisima šema, detaljima i overenim radioničkim crtežima. Radioničku dokumentaciju radi izvođač radova, na osnovu svojih tehnoloških rešenja, a odobrenje za izradu elemenata je potpisana radionička dokumentacija od strane projektanta ili nadzornog organa. Mere uzeti na licu mesta, otvaranje prema prikazu u osnovama. Izvođač je obavezan da radioničke crteže i uzorke dostavi na saglasnost autoru. Predvideti sve prateće pribore i zaptivne materijale, kao i obloge spoljnih i unutrašnjih zidova. Za sve pozicije, na osnovu datih šema i situacije na objektu, izraditi precizne detalje ugradnje. / Note: Aluminaria is made from adopted standard ones profile, with thermal filling and interruption of the cold bridge, in everything according to the scheme, details and workshop drawings. According to the size of the sash, determine the number of hinges and load capacity, for doors min. 3 pieces per sash height. All locksmith works are performed according to individual descriptions of schemes, details and certified workshop drawings. The workshop documentation is done by the contractor, based on his technological solutions, and the approval for the production of elements is signed by the workshop documentation by the designer or supervisory authority. Measurements taken on site, opening as shown in the basics. The contractor is obliged to submit workshop drawings and samples for approval to the author. Anticipate all accompanying accessories and sealing materials, as well as external and internal wall coverings. For all positions, based on the given schemes and the situation on the building, create precise installation details.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6. 06.01.	ALUMINARIJA I BRAVARSKI RADOVI / ALUMINUM AND LOCKSMITH WORKS Nabavka i ugradnja lanterne spoljnog stepeništa S7, izrađene od aluminijumskih profila koji ne korodiraju i ne menjaju boju, sa ispunom od lameliranog (sigurnosnog) stakla debljine prema šemi. Aluminijumske profile postaviti sa zaptivnim gumama. Montira se iznad spoljašnjeg stepeništa za vezu sa podrumom, kao samostalna jedinica oslonjena na čeličnu podkonstrukciju i konstrukciju zidova stepeništa. Lanterna se otvara ručno na punih 90 (kao „poklopac") u odnosu na ravan terena, odnosno otvor spoljašnjeg podrumskog stepeništa. Predvideti odgovarajući okov, šarke, ručicu za otvaranje i mehanizam za zadržavanje-fiksiranje kada je lanterna u potpuno otvorenom-vertikalnom položaju. Proizvod mora posedovati dokaz o statičoj stabilnosti i da zadovolji propisane karakteristike zaptivenosti na vodu. Raditi u svemu prema specifikaciji Proizvođača. Obračun po komadu ugrađenih, finalno obrađenih pozicija. oznaka 08 u duplom kvadratu staklene lanterne zidarska mera 100/90 cm / Procurement and installation of an outdoor lantern stairs S7, made of aluminum profiles that do not corrode and do not change color, with filled with laminated (safety) glass thickness according to the scheme. Aluminum profiles set with sealing rubbers. It is mounted above the external staircase for connection with the basement, as an independent unit supported on a steel substructure and the construction of the staircase walls. The lantern opens manually to a full 90 (as "lid") relative to the ground plane, that is the opening of the external basement staircase. Provide suitable hardware, hinges, handle for opening and retaining mechanism- fixing when the lantern is in full open-vertical position. The product must have proof of static stability and to satisfy the prescribed water tightness characteristics. Work in all according to the Manufacturer's specification. Calculation per piece of built-in, final processed positions. mark 08 in a double square glass lanterns masonry measure 100/90 cm	kom	761,25	3,00	2.283,75	0,00	0,00	0,00	0,00	47/95

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6. 06.02.	ALUMINARIJA I BRAVARSKI RADOVI / ALUMINUM AND LOCKSMITH WORKS Nabavka i ugradnja metalne ograde spoljnog stepeništa S7, S9 i rampe S10. Metalna ograda od cevastih livenih čeličnih profila prečnika 600 mm, sastoji se od: vertikalnih nosača i rukohvata lučno povezanih na spoju ,sa ispunom od horizontalnih čeličnih šipki prečnika oko 40mm, na međusobnom rastojanju od oko 15 cm. Završna obrada je boja za metal, mat (bez sjaja). Postojec´u ogradu obnoviti na način i u dogovoru sa stručnim licem MZZSK Subotica. / Procurement and installation of the metal fence of the external staircase S7, S9 and ramp S10. Metal fence made of tubular cast steel profile with a diameter of 600 mm, consists of: vertical supports and handrails arched at the joint, with filling of horizontal steel rods with a diameter of about 40 mm, at a distance of about 15 cm. Finishing is paint for metal, matte (without gloss). Renovate the existing fence in the manner and in agreement with the expert of the Ministry of Health and Welfare of Subotica.									
6. 06.02.01.	ALUMINARIJA I BRAVARSKI RADOVI / ALUMINUM AND LOCKSMITH WORKS oznaka O7 u duplom kvadratu ograda stepeništa 7 zidarska mera 325/60 cm / mark O7 in a double square stair railing 7 masonry measure 325/60 cm	kom	530,52	1,00	530,52	0,00	0,00	0,00	0,00	
6. 06.02.02.	ALUMINARIJA I BRAVARSKI RADOVI / ALUMINUM AND LOCKSMITH WORKS oznaka O9 u duplom kvadratu ograda rampa 10 zidarska mera 1215/80 cm / mark O9 in a double square ramp fence 10 masonry measure 1215/80 cm	kom	1.750,00	1,00	1.750,00	0,00	0,00	0,00	0,00	
6. 06.02.03.	ALUMINARIJA I BRAVARSKI RADOVI / ALUMINUM AND LOCKSMITH WORKS oznaka O10 u duplom kvadratu ograda rampa 10 zidarska mera 255/80 cm / mark O10 in a double square ramp fence 10 masonry measure 255/80 cm	kom	425,00	1,00	425,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
6. 06.02.04.	ALUMINARIJA I BRAVARSKI RADOVI / ALUMINUM AND LOCKSMITH WORKS oznaka O11 u duplom kvadratu ograda rampa 10 i stepenište 9 zidarska mera 145/80 cm / mark O11 in a double square fence ramp 10 and staircase 9 masonry measure 145/80 cm	kom	350,00	2,00	700,00	0,00	0,00	0,00	0,00	
6. 06.02.05.	ALUMINARIJA I BRAVARSKI RADOVI / ALUMINUM AND LOCKSMITH WORKS oznaka O12 u duplom kvadratu ograda rampa 10 zidarska mera 70/80 cm / mark O12 in a double square ramp fence 10 masonry measure 70/80 cm	kom	168,53	1,00	168,53	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
7. 07.01.	MOLERSKO FARBARSKI RADOVI / PAINTING WORKS Nabavka materijala i bojenje postojeće ograde spoljašnjeg stepeništa S8 i S9 visine 60 i 75cm. Sa postojeće ograde stepeništa skida se postojeća masna boja do osnovne bravarske konstrukcije. Sva oštećenja popraviti identičnim materijalom i izgledom kao što je i original. U slučaju nekih nedostajućih elemenata nephodno je uzeti uzorak postojećeg te izliti identičan elemenat. Nakon čišćenja farbe peskarenjem, izvršiti bojenje bojom za metal. Na metal naneti impregnaciju i osnovnu boju, a zatim bojiti dva puta crnom mat bojom za metal u prisustvu konzervatora . Antikorozivnu zaštitu uraditi u svemu prema "Pravilniku o zaštiti od korozije". Kompletnu čeličnu konstrukciju zaštititi adekvatnim premazima u prisustvu konzervatora . Postojeću ogradu obnoviti na način i u dogovoru sa stručnim licem MZZSK Subotica. Obračun komadu m1 / Procurement of materials and painting of the existing fence of the external staircase S8 and S9, height 60 and 75 cm. The existing grease paint is removed from the existing stair railing up to the basic lock structure. Repair all damages with identical material and appearance as the original. In the case of some missing elements, it is necessary to take a sample of the existing one and cast an identical element. After cleaning the paint by sandblasting, paint with metal paint. Apply impregnation and base color to the metal, then paint two times with black matte paint for metal in the presence of a preservative. Anti-corrosion protection should be carried out in accordance with the "Regulation on protection against corrosion". Protect the complete steel structure with adequate coatings in the presence of conservators. Renovate the existing fence in the manner and in agreement with the expert of the MZZSK Subotica. Calculation of a piece of m1									
7. 07.01.01.	MOLERSKO FARBARSKI RADOVI / PAINTING WORKS postojec´a ograda stepeništa S8 / existing stair railing S8 =6,25+0,95+3,6+1,5	m	67,15	12,30	825,95	0,00	0,00	0,00	0,00	
7. 07.01.02.	MOLERSKO FARBARSKI RADOVI / PAINTING WORKS postojec´a ograda stepeništa S9 / existing stair railing S9 =8,35+2,65+4,45+2,65*2+4,1	m	67,15	24,85	1.668,68	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
8. 08.01.	FASADERSKI RADOVI / FACADE WORKS Nabavka materijala i finalna obrada stepeništa S7 tankoslojnim dekorativnim malterom tipa "Kulirplast" ili odgovarajuc´e, u tonu prema izboru projektanta. Raditi u svemu prema specifikaciji proizvođača. Obračun po m2. / Procurement of materials and final treatment of the staircase S7 with thin-layer decorative plaster of the "Kulirplast" type or similar, in the tone chosen by the designer. Work in all respects according to the manufacturer's specification. Calculation per m2.									
8. 08.01.01.	FASADERSKI RADOVI / FACADE WORKS zid stepeniš ta S7 / staircas e wall S7 =0,42*3,3*2+0,2*3,3+1,8*3,3/2	m2	24,08	6,40	154,11	0,00	0,00	0,00	0,00	
8. 08.01.02.	FASADERSKI RADOVI / FACADE WORKS čelo i gazište stepeništa S7 dim 18/30h11 / front and tread of stairs S7 dim 18/30h11 =(0,18+0,3)*0,85*12	m2	24,08	4,90	117,99	0,00	0,00	0,00	0,00	
8. 08.02.	FASADERSKI RADOVI / FACADE WORKS Završno bojenje fasade fasadnom bojom na bazi silikata (parodifuzna fasadna boja), tj. mineralnim premazom na bazi vodenog stakla, vodonepropusnim i visokopropusnim za vodenu paru i CO2, tip Baumit SilikatColor, ili odgovarajuc´e. Boja se nanosi u 2 sloja, u prvom sloju razređena sa 10-15% čiste vode (po celoj površini), u drugom sloju razređena maks 5%. Bojenje je u nijansi koju odredi.MZZSK Subotica Boju naneti u svemu prema specifikaciji proizvođača, sa svom potrebnom pripremom zidova i nanošenjem prajmera. Raditi u svemu prema specifikaciji proizvođača. Obračun po m2. / Final painting of the facade with silicate-based facade paint (parodifusive facade paint), i.e. mineral coating based on water glass, watertight and highly permeable to water vapor and CO2, type Baumit SilikatColor, or equivalent. The paint is applied in 2 layers, in the first layer diluted with 10-15% of clean water (over the entire surface), in the second layer diluted max. 5%. The coloring is in the shade that you specify. MZZSK Subotica Apply the paint in everything according to the manufacturer's specification, with all the necessary preparation of the walls and the application of primer. Work in all respects according to the manufacturer's specification. Calculation per m2.									
8. 08.02.01.	FASADERSKI RADOVI / FACADE WORKS fasadna boja stepenište S 9 / facade color staircase S 9 =2,5*2,5+3,3*(3,75+0,85)+(3,3+0,5)/2*4,5*2+0,42*2,7*2+2,3*2,5	m2	12,84	46,55	597,70	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
8. 08.02.02.	FASADERSKI RADOVI / FACADE WORKS fasadna boja stepenište S 8 / facade color staircase S 8 =1,7*3,05+(2,7+0,5)/2*3,75+0,5*(3,75+1,5)+3,05*(2,6+1,0)+(3,05*0,5)/2*4,2+0,5*(6,55+1,05)	m2	12,84	31,79	408,18	0,00	0,00	0,00	0,00	
8. 08.02.03.	FASADERSKI RADOVI / FACADE WORKS fasadna boja rampa S 10 / facade color ramp S 10 =3,6*(2,2+2,3+0,7)+(0,45+3,6)/2*12,0+0,45*(12+0,7+2,7+2,4)	m2	12,84	51,03	655,23	0,00	0,00	0,00	0,00	
9. 9.1.	RAZNI RADOVI / MISCELLANEOUS WORKS Završno čišcenje prostora sa pranjem kompletne bravarije, stakala i dr. neposredno pred tehnički prijem. Obračun po m2. =593,9+2148,05+910,5 / Final cleaning of the area with washing of all locksmiths, glasses, etc. immediately before the technical reception. Calculation per m2. =593.9+2148.05+910.5	m2	3,21	25,00	80,25	0,00	0,00	0,00	0,00	
C. The additional works for external staircase in Subotica station / Dodatni radovi na spoljnjem stepeništu u stanici Subotica					**21.239,97**		**0,00**		**10.874,08**	

D. The additional works for furniture and equipment in Subotica station / Dodatni radovi za nameštaj i opremu u stanici Subotica

01.	NAMEŠTAJ / FURNITURE Nameštaj se izrađuje i nabavlja uz saglasnost Investitora / Furniture is made and procured with consent Investors									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.01. 01.01.01.	STOLOVI / TABLES Nabavka i transport stola za sastanke. Radna ploča je od univer panela debljine 30 mm, kantovana ABS trakom 2 mm. Finalna tekstura univer panela je u svetloj boji drveta (hrast)prema uzorku u šemi. Konstrukcija je od kvadtratnih čeličnih profila dimenzija 30h30mm, sa gumenim ili PVC stopama. Završna obrada profila je plastifikacija u boji aluminijuma mat - 9006 po RAL ton standardu. Povezivanje radne ploče i konstrukcije stola, definisati radioničkim detaljima, prema sistemu i specifikaciji proizvođača. Proizvođač je dužan da izradi radioničke crteže i na njih dobije saglasnost projektanta i naručioca. Obračun po komadu opisane pozicije. oznaka ST1 u duplom rombu dimenzija 160/80/75 cm / Procurement and transportation of the meeting table. The worktop is made of 30 mm thick universal panel, edged with 2 mm ABS tape. The final texture of the universal panel is in the light color of the wood (oak) according to the pattern in the scheme. The construction is made of square steel profiles measuring 30x30mm, with rubber or PVC feet. The final processing of the profile is plasticization in the color of matt aluminum - 9006 according to the RAL tone standard. The connection of the worktop and the structure of the table, to be defined by the workshop details, according to the system and the manufacturer's specification. The manufacturer is obliged to make workshop drawings and obtain the approval of the designer and the client. Calculation per piece of the described position. mark ST1 in a double diamond dimensions 160/80/75 cm	kom	358,50	3,00	1.075,50	1,00	358,50	1,00	358,50	20,00
01.01. 01.01.02.	STOLOVI / TABLES Nabavka materijala, izrada, transport i ugradnja radnog pulta. Radna ploča izrađena je od univera debljine 40mm, kantovana ABS trakom 2mm. Finalna tekstura univer panela je u svetloj boji drveta (hrast) prema uzorku u šemi. Konstrukcija pulta je od kvadtratnih čeličnih profila dimenzija 50h50 mm, koji se ankeruju u zid. Završna obrada je plastifikacija u boji aluminijuma mat - RAL 9006. Veza radne ploče pulta i metalne konstrukcije je odgovarajućim vijcima, prema sistemu i specifikaciji proizvođača. Proizvođač je dužan da uradi radioničke crteže na koje treba da dobije saglasnost projektanta i naručioca. Obračun po komadu opisane pozicije. oznaka ST2 u duplom rombu dimenzija160/60/75 cm									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.01. 01.01.02.	STOLOVI / TABLE S Procurement of materials, production, transport and installation of the work desk. The worktop is made of 40mm thick plywood, edged with 2mm ABS tape. The final texture of the universal panel is in the light color of the wood (oak) according to the pattern in the scheme. The construction of the counter is made of square steel profiles with dimensions of 50x50 mm, which are anchored in the wall. The final treatment is plasticization in the color of matt aluminum - RAL 9006. The connection of the worktop of the counter and the metal structure is with the appropriate screws, according to the system and the manufacturer's specification. The manufacturer is obliged to make workshop drawings on which he must obtain the approval of the designer and the client. Calculation per piece of the described position. mark ST2 in a double diamond dimensions 160/60/75 cm	kom	375,75	2,00	751,50	1,00	375,75	1,00	375,75	20,00
01.01. 01.01.03.	STOLOVI / TABLE S Nabavka i ugradnja stola za čajnu kuhinju. Sto je izrađen od metala. Ploča stola, sa ivicom debljine oko 3 cm i nosačem koji pruža dodatnu stabilnost, je kružne osnove, glatke površine. Sto ima četiri noge sa zaštitnim gumenim stopicama koje sprečavaju oštec´enje poda i klizanje. Završna obrada je plastifikacija, dostupna u različitim bojama: crna, bela, crvena, zelena, žuta, plava, narandžasta. Završna obrada plastifikacije u boji po izboru Projektanta, je bela. Obračun po komadu opisane pozicije. Proizvod je pogodan i za unutrašnju i za spoljašnju upotrebu oznaka ST3 u duplom rombu dimenzija orijentacionalno O76, visina=75cm									
01.01. 01.01.03.	STOLOVI / TABLE S Procurement and installation of a kitchenette table. The table is made of metal. The table top, with an edge about 3 cm thick and a support that provides additional stability, has a circular base and a smooth surface. The table has four legs with protective rubber feet that prevent floor damage and slipping. Finishing is plasticization, available in different colors: black, white, red, green, yellow, blue, orange. The finish of the plasticization in the color selected by the Designer is white. Calculation per piece of the described position. The product is suitable for both indoor and outdoor use ST3 markings in a double rhombus orientational dimensions O76, height=75cm	kom	296,50	12,00	3.558,00	6,00	1.779,00	6,00	1.779,00	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.01. 01.01.04.	STOLOVI / TABLES Nabavka i transport klub stočica. Konstrukcija stočica je drvena: ploča, debljine 4cm prepuštena je u odnosu na nogare za 3 cm, a nogare, visine 46 cm su poprečnog preseka veličine 8/8 cm celom visinom. Finalna tekstura u prirodnoj boji drveta svetli- beljeni hrast, prema uzorku u šemi, lakirano sjajnim lakom. Obračun po komadu isporučene pozicije. oznaka ST4 u duplom rombu dimenzija 50/50/50 cm									
01.01. 01.01.04.	STOLOVI / TABLES Procurement and transport of club tables. The construction of the table is wooden: the plate, 4 cm thick, is overhanging the legs by 3 cm, and the legs, 46 cm high, have a cross-section size 8/8 cm in full height. The final texture in the natural color of the wood is light- bleached oak, according to the pattern in the scheme, varnished with glossy varnish. Calculation per piece of delivered position. mark ST4 in a double diamond dimensions 50/50/50 cm	kom	215,60	8,00	1.724,80	4,00	862,40	4,00	862,40	20,00
01.02. 01.02.01.	STOLICE / CHAIRS Nabavka, transport i ugradnja stolica za čekaonice. Stolice pogodne za opremanje ovih prostora javne namene, odlikuje visok nivo kvaliteta, dizajna, funkcionalnosti i udobnosti, kao i mogućnost praktičnog uklapanja u prostor i prilagodljivost potrebama Korisnika. Karakteristike proizvoda: osnovni model dostupan je u nekoliko tipova različitih dimenzija, prema broju sedišta, širine 152 cm za 3, 202 cm za 4, ili 252 cm za 5 sedišta, a moguće je i zameniti jedno sedište stočićem, postavljenim bočno ili u sredini, u skladu sa potrebama korisnika, uređenjem enterijera čekaonice i propisima koje je potrebno zadovoljiti. / Procurement, transport and installation of waiting room chairs. Chairs suitable for equipping these spaces of public use are characterized by a high level of quality, design, functionality and comfort, as well as the possibility of practical fitting into the space and adaptability to the needs of the User. Product features: the basic model is available in several types of different dimensions, according to the number of seats, width 152 cm for 3, 202 cm for 4, or 252 cm for 5 seats, and it is possible and replace one seat with a table, placed on the side or in the middle, in accordance with the needs of the user, the interior decoration of the waiting room and the regulations that need to be met.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.02.	STOLICE / CHAIRS Model: Alice, Proizvođač „S-CAB Design" ili odgovarajuće Tip 2771 - klupa sa dva sedišta i stočićem Dimenzije: ukupna širina 152 cm / dubina 52 cm / visina 82 cm, Konstrukcija: -horizontalni nosač, nerđajući čelik obložen poliesterom u prahu, grafit sivo boje, mat, reljefna obrada,vertikalni nosač, nerđajući čelik, polirani - INOX Naslon: fiksan, ergonomski oblikovan, prilagođen leđima Sedište: fiksno, ergonomski oblikovano, visine 46 cm Materijal: vatrootporni tehnopolimer Boja: po izboru, 11 - laneno bela, 81 - antracit siva, 82 - svetlo siva Stočić: fiksan Materijal: presovane laminatne ploče (HPL) Dodatna zaštita: čepovi ispod oslonaca kao zaštita od klizanja, od teflona ili filca u zavisnosti od podne obloge težina: 21.9 kg Radijus prednjeg dela sedišta treba da iznosi min 10-15 mm, a bočnih ivica min 2 mm. Količina je iskazana za proizvod koji ima dva sedišta sa naslonima i stočić postavljen između njih, na zajedničkoj konstrukciji, izrađen u svemu prema tehničkoj specifikaciji Proizvođača. Proizvod je predviđen za unutrašnju upotrebu. Proizvođač je dužan da dobije saglasnost Projektanta i Naručioca na izabrani model. Obračun po komadu isporučene pozicije. / Model: Alice, Manufacturer "S-CAB Design" or appropriate Type 2771 - bench with two seats and a small table Dimensions: total width 152 cm / depth 52 cm / height 82 cm, Construction: -horizontal support, stainless steel coated with polyester powder, graphite gray color, matte, embossed treatment, vertical support, stainless steel steel, polished - INOX Backrest: fixed, ergonomically shaped, adjusted back Seat: fixed, ergonomically shaped, height 46 cm Material: fire-resistant technopolymer Color: optional, 11 - linen white, 81 - anthracite gray, 82 - light gray Table: fixed Material: pressed laminate boards (HPL) Additional protection: plugs under the supports like protection against slipping, from Teflon or felt u depending on the floor covering weight: 21.9 kg The radius of the front part of the seat should be min 10-15 mm, and side edges min 2 mm. The quantity is shown for a product that has two									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.02. 01.02.01.01.	STOLICE / CHAIRS oznaka S1.1 u duplom rombu laneno bela dimenzija 152/52/46 cm / label S1.1 in a double rhombus linen white dimensions 152/52/46 cm	kom	565,35	11,00	6.218,85	5,00	2.826,75	5,00	2.826,75	20,00
01.02. 01.02.01.02.	STOLICE / CHAIRS oznaka S1.2 u duplom rombu antracit siva dimenzija 152/52/46 cm / label S1.2 in double diamond anthracite gray dimensions 152/52/46 cm	kom	565,35	27,00	15.264,45	13,00	7.349,55	13,00	7.349,55	20,00
01.02. 01.02.02.	STOLICE / CHAIRS Nabavka i transport stolica za čajnu kuhinju. Konstrukcija je metalna, sa gumenim ili PVC stopama, radi zaštite od klizanja. Sedište i naslon od tvrdokuvane plastike. Stolice su različitih boja po izboru projektanta. Obračun po komadu isporučene pozicije. oznaka S2 u duplom rombu dimenzija 45/47 cm / Supply and transport of chairs for the kitchenette. The construction is metal, with rubber or PVC feet, to protect against slipping. Seat and backrest made of hardened plastic. The chairs are of different colors chosen by the designer. Calculation per piece of delivered position. mark S2 in a double diamond dimensions 45/47 cm	kom	193,85	47,00	9.110,95	23,00	4.458,55	23,00	4.458,55	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.02. 01.02.03.	STOLICE / CHAIRS Nabavka i transport konferencijske stolice. Konferencijske stolice pogodne za opremanje prostora javne namene (konferencijske sale, učionice, čekaonice isl), ili kao pomoćne stolice (za kancelarije i druge radne prostorije), odlikuje visok nivo kvaliteta, dizajna, funkcionalnosti i udobnosti, kao i mogućnost praktičnog uklapanja u prostor i prilagodljivost potrebama korisnika. Karakteristike proizvoda: Konferencijska stolica (odabrani model ima više tipova, prilagođenih potrebama korisnika i prostoru za koji je namenjena, sa mogućnošću transformacije po želji). Obračun po komadu isporučene pozicije. / Supply and transport of conference chairs. Conference chairs suitable for furnishing spaces for public use (conference halls, classrooms, waiting rooms, etc.), or as auxiliary chairs (for offices and other working rooms), features high level of quality, design, functionality and comfort, as well as the possibility of practical fitting in space and adaptability to user needs. Product characteristics: Conference chair (the selected model has several types, adapted to user needs and space for which is intended, with the possibility of transformation as you wish). Calculation per piece of delivered position.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.02. 01.02.03.01	STOLICE / CHAIRS Model: KS 43, Tip KS 43K, Proizvođač „LINEA comfort" ili odgovarajuće Dimenzije: širina 58,5 cm / dubina 55 cm / visina 83 cm. Konstrukcija: metalna hromirana, zaštitne stopice na nogama od plastike Tabla za pisanje: nosač metalni hromiran, tabla od polipropilena, sklopiva Naslon: u mreži Sedište: tapacirano, sklopivo, moguće slaganje stolica jedne u drugu Materijal: štof "SAMBA" Boja/dezen: po izboru Opterećenje: 120 kg Težina: 9-11 kg oznaka S3 u duplom rombu dimenzija 58,5/55/83 cm / Model: KS 43, Type KS 43K, Manufacturer "LINEA comfort" or similar Dimensions: width 58.5 cm / depth 55 cm / height 83 cm. Construction: chromed metal, protective plastic feet Writing board: chromed metal support, blackboard made of polypropylene, foldable Backrest: in mesh Seat: upholstered, foldable, stackable chair into each other Material: fabric "SAMBA" Color/pattern: optional Load: 120 kg Weight: 9-11 kg mark S3 in a double diamond dimensions 58.5/55/83 cm	kom	125,18	64,00	8.011,52	32,00	4.005,76	32,00	4.005,76	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.02. 01.02.03.02	STOLICE / CHAIRS Model: KS 43, Tip KS 43RM, Proizvođač „LINEA comfort" ili odgovarajuće Dimenzije: širina 58,5 cm / dubina 55 cm / visina 83 cm. Konstrukcija: metalna hromirana, zaštitne stopice na nogama od plastike Naslon: u mreži Sedište: tapacirano, sklopivo, moguće slaganje stolica jedne u drugu Materijal: štof "SAMBA" Boja/dezen: po izboru Opterećenje: 120 kg Težina: 9-11 kg oznaka S4 u duplom rombu dimenzija 58,5/55/83 cm / Model: KS 43, Type KS 43RM, Manufacturer "LINEA comfort" or similar Dimensions: width 58.5 cm / depth 55 cm / height 83 cm. Construction: chromed metal, protective plastic feet Backrest: in mesh Seat: upholstered, foldable, stackable chair into each other Material: fabric "SAMBA" Color/pattern: optional Load: 120 kg Weight: 9-11 kg mark S4 in a double diamond dimensions 58.5/55/83 cm	kom	109,55	3,00	328,65	1,00	109,55	1,00	109,55	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.02. 01.02.04.	STOLICE / CHAIRS Nabavka i transport kancelarijske radne stolice. Kancelarijske radne stolice pogodne za opremanje radnih prostora (kancelarije, biroi, šalter sale, računarski centri i ostale radne prostorije), namenjene za radna mesta koja zahtevaju duži vremenski period zadržavanja, rad za računarom isl, odlikuje visok nivo kvaliteta izrade, izdržljivost i čvrstoća, funkcionalnost i udobnost, fleksibilnost u smislu mogućnosti prilagođavanja individualnim potrebama korisnika i zahtevima radnog mesta, kao i savremeni dizajn Karakteristike proizvoda: Odabrani model ima sinhro mehanizam sa slajdom za sinhronizovano podešavanje sedišta i naslona, kao i dubine sedišta, a poseduje i brojne dodatne opcije i mogućnosti za raznovrsnsno ergonomsko podešavanje, odnosno fino prilagođavanje potrebama korisnika, kojima se, u skladu sa zahtevima radnog mesta za koje je namenjena i karakteristikama prostora u kome se nalazi, ostvaruje maksimalna udobnost. Model: RS93, Proizvođač „LINEA comfort" ili odgovarajuće. / Procurement and transport of an office work chair. Office work chairs suitable for furnishing work spaces (offices, offices, counter rooms, computer centers and other work rooms), intended for workplaces that require a longer retention period, work for computer isl, characterized by a high level of quality construction, durability and strength, functionality and comfort, flexibility in terms of possibilities adjustments to individual needs user and workplace requirements, as well as contemporary design Product features: The selected model has a synchro mechanism with a slide for synchronized seat adjustment and backrest, as well as the depth of the seat, and it has many additional options and opportunities for variety ergonomic adjustment, i.e. fine adjustment to needs users, to whom, in accordance with the requirements of work places for which it is intended and characteristics of the space in which it is located, realizes the maximum comfort. Model: RS93, Manufacturer "LINEA comfort" or appropriate.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.02.	STOLICE / CHAIRS Dimenzije: širina, 60 cm sa rukonaslonima / dubina, 55 cm sa naslonom / visina, 101-115 cm, veličina sedišta, 46 / 47 cm. Konstrukcija: aluminijumska hromirana baza, sa gumenim točkićima, Rukonasloni: PVC/PU, podešavajući. Naslon: u mreži crne boje, lumbalna podrška za održavanje pravilnog položaja leđa. Sedište: tapacirano, podesivo po visini gasnim amorizerom - liftomatom. Materijal: štof "SAMBA" Boja/dezen: po izboru Opterećenje: 120 kg Težina: 9-11 kg Model radne stolice birati iz asortimana proizvoda koji prolaze stroga testiranja kvaliteta i bezbednosti i poseduju podvrdu o ispunjenju standarda: SRPS EN 16139:2013; SRPS EN 1728:2012; SRPS EN 1335-1:2009; SRPS EN 1335-2:2011. Obračun po komadu isporučene pozicije. oznaka S5 u duplom rombu dimenzija 50/50/50 cm / Dimensions: width, 60 cm with armrests / depth, 55 cm with backrest / height, 101-115 cm, seat size, 46 / 47 cm. Construction: aluminum chrome base, with with rubber wheels, armrests: PVC/PU, adjusting. Backrest: in black mesh, lumbar support for maintaining the correct position of the back. Seat: upholstered, adjustable in height with gas amorizer - lift machine. Material: fabric "SAMBA" Color/pattern: optional Load: 120 kg Weight: 9-11 kg Select the model of the work chair from the assortment products that undergo rigorous testing quality and safety and have a certificate of meeting the standards: SRPS EN 16139:2013; SRPS EN 1728:2012; SRPS EN 1335-1:2009; SRPS EN 1335-2:2011. Calculation per piece of delivered position. mark S5 in a double diamond dimensions 50/50/50 cm	kom	660,00	6,00	3.960,00	3,00	1.980,00	3,00	1.980,00	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.02. 01.02.05.	STOLICE / CHAIRS Nabavka i transport fotelje. Klub fotelje pogodne za opremanje prostora javne namene (čekaonice, konferencijske sale, kancelarije isl), odlikuje visok nivo kvaliteta, dizajna i udobnosti, mogućnost lakog uklapanja u prostor i prilagdljivost potrebama korisnika. Obračun po komadu isporučene pozicije. / Procurement and transport of armchairs. Armchair club suitable for equipping spaces of public use (waiting rooms, conference rooms, offices etc.), characterized by a high level of quality, design and comfort, the possibility of easy fitting into the space and adaptability to user needs. Calculation per piece of delivered position.									
01.02. 01.02.05.01	STOLICE / CHAIRS Karakteristike proizvoda: Klub fotelja jednosed. Model: KF2301, Proizvođač „LINEA comfort" ili odgovarajuće dimenzije: širina 70 cm/dubina 60 cm/visina 70 cm Konstrukcija: drvena Sedište: tapacirano Materijal: štof Urban sastav: 100% poliester, težina: 280gr./m, otpornost na habanje: 100.000 ciklusa, test negorivosti: BS 5852 source 0 / DIN EN 1021, boja/dezen: po izboru oznaka F u duplom rombu dimenzija 70/60/70 cm / Product features: Club single-seater armchair. Model: KF2301, Manufacturer "LINEA comfort" or appropriate dimensions: width 70 cm/depth 60 cm/height 70 cm Construction: wooden Seat: upholstered Material: fabric Urban composition: 100% polyester, weight: 280gr./m, wear resistance: 100,000 cycles, non-flammability test: BS 5852 source 0 / DIN EN 1021, color/pattern: optional mark F in a double diamond dimensions 70/60/70 cm	kom	485,51	18,00	8.739,18	9,00	4.369,59	9,00	4.369,59	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.02. 01.02.05.02	STOLICE / CHAIRS Karakteristike proizvoda: Klub fotelja dvosed. Model: KF2302, Proizvođač „LINEA comfort" ili odgovarajuće dimenzije: širina 120 cm/dubina 60 cm/visina 70 cm Konstrukcija: drvena Sedište: tapacirano Materijal: štof Urban sastav: 100% poliester, težina: 280gr./m, otpornost na habanje: 100.000 ciklusa, test negorivosti: BS 5852 source 0 / DIN EN 1021, boja/dezen: po izboru oznaka D u duplom rombu dimenzija 120/60/70 cm / Product features: Club two-seater armchair. Model: KF2302, Manufacturer "LINEA comfort" or appropriate dimensions: width 120 cm/depth 60 cm/height 70 cm Construction: wooden Seat: upholstered Material: fabric Urban composition: 100% polyester, weight: 280gr./m, wear resistance: 100,000 cycles, non-flammability test: BS 5852 source 0 / DIN EN 1021, color/pattern: optional mark D in a double diamond dimensions 120/60/70 cm	kom	655,25	1,00	655,25	1,00	655,25	1,00	655,25	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.02. 01.02.06.	STOLICE / CHAIRS Nabavka i transport i ugradnja čiviluka. Zidni čiviluk projektovan kao ploča od univera debljine 18 mm, fiksirana na zid šrafljenjem, sa kapicama koje pokrivaju mesto bušenja ploče. Ploču kantovati ABS trakom. Na ploču fiksirati vešalice od nerđajućeg čelika - inoks Ć4580 (AISI 304), kao i žičanu korpu za odlaganje kišobrana. Kuke u boji aluminijuma-mat 9006 po RAL standardu. Finalna tekstura univer panela je u svetloj boji drveta (hrast) prema uzorku u šemi. Proizvođač je dužan da izradi radioničke crteže i na njih dobije saglasnost projektanta i naručioca. Obračun po komadu, ugrađene pozicije. / Procurement and transport and installation of the chiviluk. Wall cabinet designed as a plywood board 18 mm thick, fixed to the wall by screwing, with caps that cover the place where the plate is drilled. Edge the board with ABS tape. Fix the stainless steel hangers on the plate steel - stainless steel Ć4580 (AISI 304), as well as wire umbrella storage basket. Colored hooks aluminum-matt 9006 according to the RAL standard. The final texture of the universal panel is in a light color of wood (oak) according to the sample in the scheme. The manufacturer is obliged to make workshop drawings and get the designer's approval on them and of the customer. Calculation per piece, built-in positions.									
01.02. 01.02.06.01	STOLICE / CHAIRS oznaka Ć-1 u duplom rombu čiviluk sa stalkom za kišobrane dimenzija 80/20/215 cm / mark Ć-1 in a double rhombus chiviluk with umbrella stand dimensions 80/20/215 cm	kom	385,99	3,00	1.157,97	1,00	385,99	1,00	385,99	20,00
01.02. 01.02.06.02	STOLICE / CHAIRS oznaka Ć-2 u duplom rombu čiviluk bez stalka za kišobrane dimenzija 80/20/215 cm / mark Ć-2 in a double rhombus chiviluk without an umbrella stand dimensions 80/20/215 cm	kom	315,00	4,00	1.260,00	2,00	630,00	2,00	630,00	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.03. 01.03.01.	KUHINjSKI ELEMENTI / KITCHEN ELEMENTS Nabavka materijala, izrada i ugradnja gornjih i donjih elemenata kuhinje. Delovi za kuhinju, sastoje se iz donjeg i gornjeg korpusa sa vratima i policama koje se mogu podešavati po visini. Korpusi i police su od univer panela debljine 18mm, kantovanih PVC trakom 0.4 mm, sa pokrivnom pločom debljine 25 mm. Krila vrata kantovati ABS trakom 2 mm. Donji korpus postaviti na PVC nogice sa mogućnošću podešavanja visine. Između poda i donjeg elementa predvideti soklu, povezanu sa nogicama odgovarajućom PVC kopčom. Sokla je visine 10 cm, u boji aluminijum mat. Finalna tekstura univer panela je u svetloj boji drveta (jasen) prema uzorku u šemi. Krila vrata opremiti ručicama prema izboru projektanta, u boji aluminijum-mat 9006 po RAL ton standardu od livene plastike. Radna ploča je od univer panela debljine 30 mm, sa završnom vodonepropusnom folijom. U radnoj ploči predvideti otvore za ugradnju opreme: sudopera kružne osnove (predmet projekta hidrotehničkih instalacija) i šporeta sa dve ringle (predmet posebne nabavke), prema dimenzijama nabavljene opreme. Ispod radne ploče postavlja se frižider (predmet posebne nabavke). Duž radne ploče, na kontaktu sa zidovima, postaviti dihtung lajsnu, aluminijum mat. Proizvođač je dužan da uradi radioničke crteže na koje treba da dobije saglasnost projektanta i naručioca. Obračun po komadu, ugrađene pozicije.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.03. 01.03.01.	KUHINjSKI ELEMENTI / KITCHEN ELEMENTS Procurement of materials, production and installation of the upper i lower elements of the kitchen. The parts for the kitchen consist of the lower and upper parts body with doors and shelves that can be moved adjust by height. Carcases and shelves are made of universal panels with a thickness of 18 mm, edged with PVC tape 0.4 mm, with cover with a 25 mm thick plate. Edge the door leaves ABS tape 2 mm. Place the lower body on PVC legs with with the possibility of height adjustment. Between the floor and of the lower element provide a plinth, connected with legs with a suitable PVC clip. Sokla is height 10 cm, in the color aluminum matt. Final the texture of the universal panel is in the light color of the wood (ash) according to the pattern in the scheme. Equip the door leaves with handles according to your choice designer, in the color aluminum-matt 9006 according to RAL tone cast plastic standard. The worktop is made of universal panel with a thickness of 30 mm. with a final waterproof film. In working provide openings for the installation of equipment on the board: sink with a circular base (the subject of the project hydrotechnical installations) and a stove with two stove (subject to special procurement), acc dimensions of the purchased equipment. A refrigerator is placed under the worktop (subject to special procurement). Along the worktop, on in contact with the walls, install a sealing strip, aluminum mat. The manufacturer is obliged to make workshop drawings which should be approved by the designer and of the customer. Calculation per piece, built-in positions.									
01.03. 01.03.01.01	KUHINjSKI ELEMENTI / KITCHEN ELEMENTS oznaka K u duplom rombu donji kuhinjski elementi dimenzija 160x60x90 cm sa radnom površinom 233x63 cm / mark K in a double diamond lower kitchen elements measuring 160x60x90 cm with a working surface of 233x63 cm	kom	720,00	9,00	6.480,00	4,00	2.880,00	4,00	2.880,00	20,00
01.03.	KUHINjSKI ELEMENTI / KITCHEN ELEMENTS gornji - viseći kuhinjski elementi dimenzija 230x35x60 cm / upper - hanging kitchen elements dimensions 230x35x60 cm	kom	480,00	9,00	4.320,00	4,00	1.920,00	4,00	1.920,00	20,00
01.03. 01.03.01.02.	KUHINjSKI ELEMENTI / KITCHEN ELEMENTS oznaka K1 u duplom rombu donji kuhinjski elementi dimenzija 230x60x90 cm sa radnom površinom 302x63 cm / mark K1 in a double diamond lower kitchen elements, dimensions 230x60x90 cm with a working surface of 302x63 cm	kom	920,00	1,00	920,00	1,00	920,00	1,00	920,00	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.03.	KUHINjSKI ELEMENTI / KITCHEN ELEMENTS gornji - viseći kuhinjski elementi dimenzija 300x35x60 cm / upper - hanging kitchen elements dimensions 300x35x60 cm	kom	690,00	1,00	690,00	1,00	690,00	1,00	690,00	20,00
01.03.	KUHINjSKI ELEMENTI / KITCHEN ELEMENTS kuhinjski pult - radna ploča 302h53 cm / kitchen counter - worktop 302x53 cm	kom	290,00	1,00	290,00	1,00	290,00	1,00	290,00	20,00
01.03.	KUHINjSKI ELEMENTI / KITCHEN ELEMENTS kuhinjski pult - donji elementi 3x(35x50)x90 cm / kitchen counter - lower elements 3x(35x50)x90 cm	kom	285,00	1,00	285,00	1,00	285,00	1,00	285,00	20,00
01.04. 01.04.01.	OSTALA OPREMA / OTHER EQUIPMENT Nabavka, transport i ugradnja metalni garderobni orman - kaseta za zaposlene. Dupli garderobni orman, izrađen od ojačanog čeličnog lima debljine 0,7 mm, sa zavarenom konstrukcijom. Proizvod je u modularnoj formi, jednostavan za montažu. Isporučuje se u grupama sa 2 odeljka koji imaju zajednički panel sa zadnje strane i dvoja vrata, otvaranje s centralnom bravom, zaključavanje pomoću cilindar brave sa ključem. Profil-šarka deluje kao amortizer udara i vibracija pri otvaranju/zatvaranju. Pločica za numeraciju od nerđajućeg čelika postavljena je na gornjoj ivici vrata. Vrata su perforirana radi ventilacije. Svaki odeljak ima gornju i donju policu za odlaganje i prečku za kačenje odeće sa dve plastične kuke. Garderober je dimenzije osnove 300/550 mm i visine 1900 mm, postavljena na stope visine 100/200 mm. Završna obrada plastificiranje sa teksturnom površinom, boja po izboru Projektanta. Izvođač je u obavezi da definiše način ugradnje radioničkim crtežima na koje je dužan da dobije saglasnost investitora. Sve mere uzeti na licu mesta Obračun po komadu, ugrađene pozicije. oznaka G1 u duplom kvadratu dupli garderobni ormari dimenzija 60/55/190 cm									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.04. 01.04.01.	OSTALA OPREMA / OTHER EQUIPMENT Procurement, transport and installation of metal wardrobes cabinet - cassette for employees. Double wardrobe, made of reinforced steel sheet with a thickness of 0.7 mm, with welded construction. The product is in a modular form, easy to assemble. Supplied in groups of 2 compartments that have common rear panel and two doors, opening with central lock, locking The hinge profile acts as a shock absorber and vibration when opening/closing. Plate for The stainless steel numbering is set on the upper edge of the door. The door is perforated ventilation. Each compartment has an upper and lower shelf for storage and a clothes rail with two plastic hooks. The wardrobe has base dimensions of 300/550 mm and height 1900 mm, placed on feet of height 100/200 mm. Finishing plasticizing with texture surface, color chosen by the Designer. The contractor is obliged to define the method of installation workshop drawings that he is obliged to obtain investor consent. All measures taken on the spot Calculation per piece, built-in positions. mark G1 in a double square double wardrobes dimensions 60/55/190 cm	kom	268,00	60,00	16.080,00	30,00	8.040,00	30,00	8.040,00	20,00
01.04. 01.04.02.	OSTALA OPREMA / OTHER EQUIPMENT Nabavka, transport i ugradnja kasete za spremačicu. Dubina ormana 50 cm. Orman dimenzija 35 h 50 h 180 cm se izrađuje od čeličnog lima debljine 18 mm RAL 7035 (svetlo siva), farbanje prskanjem - elektrostatička zaštita. Krila vrata su sa ojačanjem snabdvena sigurnosnom bravicom sa dva ključa i metalnim ramom za oznaku kasete. Po izboru može se ugraditi elektronska brava ili brava na žeton. Nogice su metalne visine 10 cm. Obračun po komadu, ugrađene pozicije. oznaka G2 u duplom kvadratu kaseta za spremačicu dimenzija 35/50/180 cm									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.04. 01.04.02.	OSTALA OPREMA / OTHER EQUIPMENT Supply, transport and installation of the cassette for maid. Cabinet depth 50 cm. Cabinet with dimensions of 35 x 50 x 180 cm is made of sheet steel with a thickness of 18 mm RAL 7035 (light gray), spray painting - electrostatic protection. The door leaves are supplied with reinforcement safety lock with two keys and metal frame for the cassette label. By choice you can install an electronic lock or a token lock. The metal legs are 10 cm high. Calculation per piece, built-in positions. mark G2 in a double square tape for the housekeeper dimensions 35/50/180 cm	kom	175,60	7,00	1.229,20	3,00	526,80	3,00	526,80	20,00
01.04. 01.04.03.	OSTALA OPREMA / OTHER EQUIPMENT Nabavka i ugradnja kasete za prtljag putnika. Izrađuje od čeličnog lima debljine 18 mm RAL 7035 (svetlo siva), farbanje prskanjem - elektrostatička zaštita. Krila vrata su sa ojačanjem snabdvena sigurnosnom bravicom sa dva ključa i metalnim ramom za oznaku broja kasete. Po izboru može se ugraditi elektronska brava ili brava na žeton. Nogice su metalne visine 10 cm. Obračun po komadu, ugrađene pozicije.									
01.04. 01.04.03.	OSTALA OPREMA / OTHER EQUIPMENT Procurement and installation of a cassette for passengers' luggage. It is made of 18 mm RAL steel sheet 7035 (light grey), spray paint - electrostatic protection. The door leaves are supplied with reinforcement safety lock with two keys and metal frame for marking the cassette number. By choice you can install an electronic lock or a token lock. The metal legs are 10 cm high. Calculation per piece, built-in positions.									
01.04. 01.04.03.01.	OSTALA OPREMA / OTHER EQUIPMENT oznaka G3 u duplom kvadratu dimenzija 80/50/180 cm / mark G3 in a double square dimensions 80/50/180 cm	kom	390,00	10,00	3.900,00	5,00	1.950,00	5,00	1.950,00	20,00
01.04. 01.04.03.02.	OSTALA OPREMA / OTHER EQUIPMENT oznaka G4 u duplom kvadratu dimenzija 120/50/180 cm / mark G4 in a double square dimensions 120/50/180 cm	kom	485,00	11,00	5.335,00	5,00	2.425,00	5,00	2.425,00	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.04. 01.04.04.	OSTALA OPREMA / OTHER EQUIPMENT Nabavka, transport i ugradnja police za prtljag putnika. Univerzalne metalne police izrađene su od kvalitetnog čeličnog lima, a pogodne su za opremanje arhiva, skladišta, magacina. Stubovi su perforirani celom dužinom što omoguc´ava laku i brzu montažu. Proizvod poseduje ateste za kvalitet i nosivost. Obračun po komadu, ugrađene pozicije. / Procurement, transport and installation of a luggage rack passengers. Universal metal shelves are made of quality steel sheet, and are suitable for equipping archives, warehouses, warehouses. The columns are perforated along their entire length enables easy and quick assembly. The product has certificates for quality and load capacity. Calculation per piece, built-in positions.									
01.04. 01.04.04.01.	OSTALA OPREMA / OTHER EQUIPMENT oznaka G5-1 u duplom kvadratu dimenzija 150/40 cm / mark G5-1 in a double square dimensions 150/40 cm	kom	550,00	7,00	3.850,00	3,00	1.650,00	3,00	1.650,00	20,00
01.04. 01.04.04.02.	OSTALA OPREMA / OTHER EQUIPMENT oznaka G5 - 2 u duplom kvadratu dimenzija 200/40 cm / mark G5 - 2 in a double square dimensions 200/40 cm	kom	675,00	2,00	1.350,00	1,00	675,00	1,00	675,00	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
01.04. 01.04.05.	OSTALA OPREMA / OTHER EQUIPMENT Nabavka i ugradnja garderobne klupe. Garderobni model klupa, izrađen u kombinaciji metala sa drvetom. Proizvođač OFFICE2GO Metalni nameštaj Srbija - ili odgovarajuće. Konstrukcija je napravljena od čeličnih L profila i čeličnih pravougaonih cevi 30x30 mm, plastificiranih sa teksturnom površinom u boji svetlo siva (RAL 7035). Sedište se formira tako što se za okvir pričvršćuju drvene letvice i zaštićuju lazurnim premazom. Ispod sedišta se, opciono, može postaviti polica za odlaganje obuće Konstrukcija mora biti jaka i stabilna, sedište udobno, a kompletan proizvod kvalitetno napravljen. Isporučuje se u nemontiranom stanju, a samo-montiranje je lako. Model postoji u različitim dimenzijama. Proizvod poseduje ateste za kvalitet i nosivost. Obračun po komadu, ugrađene pozicije. / Procurement and installation of a wardrobe bench. Wardrobe model of benches, made in combination metal with wood. Manufacturer OFFICE2GO Metal furniture Serbia - or similar. The construction is made of steel L profiles and steel rectangular tubes 30x30 mm, plasticized with a textured surface in color light gray (RAL 7035). The seat is formed by the frame they attach the wooden slats and protect them with azure coating. Optionally, it can be placed under the seat place a shelf for storing shoes The structure must be strong and stable, the seat comfortable, and the complete product is of high quality made. Delivered unassembled, a self-assembly is easy. The model exists in different dimensions. The product has certificates for quality and load capacity. Calculation per piece, built-in positions.									
01.04. 01.04.05.01.	OSTALA OPREMA / OTHER EQUIPMENT oznaka G6 -1 u duplom kvadratu dimenzija 150/40 cm / mark G6 -1 in a double square dimensions 150/40 cm	kom	160,55	7,00	1.123,85	3,00	481,65	3,00	481,65	20,00
01.04. 01.04.05.02.	OSTALA OPREMA / OTHER EQUIPMENT oznaka G6 -2 u duplom kvadratu dimenzija 120/40 cm / mark G6 -2 in a double square dimensions 120/40 cm	kom	135,75	1,00	135,75	1,00	135,75	1,00	135,75	20,00

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.	OPREMA / EQUIPMENT Oprema se nabavlja uz saglasnost Investitora / The equipment is acquired with the consent of the Investor									
02.01. 02.01.01.	KORPE ZA OTPATKE / WASTE BASKETS Nabavka i transport korpe za otpatke sa uloškom. Dimenzije: visina 660 mm, širina 250 mm, dužina 250 mm Ugradnja: podna Materijal: plastificirani čelični lim, brušeni nerđajući čelik, pocinkovani lim, (Korpa četvrtastog oblika, sastoji se od držača sa poklopcem i uloška. Držač je čvrste konstrukcije, izrađen od čeličnog lima debljine 0,8 mm, koji je površinski zaštićen plastifikacijom, sa završnim poklopcem izrađenim od brušenog nerđajućeg čelika, a uložak je od pocinkovani lima. Za potrebe pražnjenja uloška, neophodno je podići poklopac. Pogodna je za objekte javne namene, namenjena za odlaganje raznog otpada, pri standardnom korišćenju dugo zadržava oblik i izgled).									
02.01.	KORPE ZA OTPATKE / WASTE BASKETS Procurement and transport of a wastebasket with a liner. Dimensions: height 660 mm, width 250 mm, length 250 mm Installation: floor Material: plasticized sheet steel, brushed stainless steel, galvanized sheet 0.8 mm thick steel sheet, which is surface protected by plasticization, with an end cover made of brushed stainless steel, and the insert is made of galvanized sheet. It is necessary to lift the insert for emptying purposes of various waste, with standard use it retains its shape for a long time and appearance).	kom	198,50	61,00	12.108,50	0,00	0,00	0,00	0,00	
02.01.	KORPE ZA OTPATKE / WASTE BASKETS Boja: crna, RAL 9005. Brend: TehnoMerkur ili odgovarajuće. Tip: MMP01010. Elemente opreme, odabrati prema proizvodnom programu različitih isporučioca - proizvođača, tako da budu kompatibilni po dizajnu, materijalu, boji itd. Projektom arhitekture prikazana je njihova orjentaciona dispozicija ugradnje i veličina, sa opisom tipa, izgleda i materijala od koga su izrađeni, zajedno sa nabavkom. Oprema se nabavlja uz saglasnost Investitora Obračun po komadu isporučene pozicije. oznaka DJ1 u duplom kvadratu visine 66 cm									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.01.	KORPE ZA OTPATKE / WASTE BASKETS Color: black, RAL 9005. Brand: TechnoMerkur or equivalent. Type: MMP01010. Equipment elements should be selected according to the production program of different suppliers - manufacturers, so that they are compatible in terms of design, material, color, etc. The architecture project shows their approximate installation layout and size, with a description of the type, appearance and material from which they are made, together with procurement. The equipment is purchased with the consent of the Investor Calculation per piece of the delivered position. mark DJ1 in a double square height 66 cm									
02.01. 02.01.02.	KORPE ZA OTPATKE / WASTE BASKETS Nabavka i transport korpe za otpatke, žičana. Dimenzije: visina 34 cm, gornji prečnik O 29 cm, donji prečnik O 23 cm. Ugradnja: podna. Materijal: visokokvalitetna žica (zaobljenih ivica, prozračne ali čvrste konstrukcije sa zaštitnim podmetačem na donjoj strani - dnu, pogodna za kancelarije i poslovne objekte, namenjena za odlaganje papirnog otpada, pri standardnom korišćenju dugo zadržava oblik i izgled). Boja: crna ili srebrna. Brend: različiti proizvođači. Tip: tačan podatak naveden na deklaraciji proizvoda									
02.01.	KORPE ZA OTPATKE / WASTE BASKETS Procurement and transport of wastebaskets, wire. Dimensions: height 34 cm, top diameter O 29 cm, bottom diameter O 23 cm. Installation: floor. Material: high-quality wire (rounded edges, transparent but solid construction with a protective pad on the underside - bottom, suitable for offices and commercial buildings, intended for disposal of paper waste, pri in standard use, it retains its shape for a long time appearance). Color: black or silver. Brand: various manufacturers. Type: the correct information stated on the declaration product									
02.01.	KORPE ZA OTPATKE / WASTE BASKETS Elemente opreme, odabrati prema proizvodnom programu različitih isporučioca - proizvođača, tako da budu kompatibilni po dizajnu, materijalu, boji itd. Projektom arhitekture prikazana je njihova orjentaciona dispozicija ugradnje i veličina, sa opisom tipa, izgleda i materijala od koga su izrađeni, zajedno sa nabavkom. Oprema se nabavlja uz saglasnost Investitora Obračun po komadu isporučene pozicije oznaka DJ2 u duplom kvadratu visine 34 cm									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.01.	KORPE ZA OTPATKE / WASTE BASKETS Equipment elements, select according to production program of different suppliers - manufacturers, so that they are compatible in design, material, color etc. The architecture project shows theirs orientation disposition of installation and size, with description of the type, appearance and material from which they are made made, together with the procurement. The equipment is purchased with the consent of the Investor. Calculation per piece of the delivered position of the DJ2 mark in a double square with a height of 34 cm.	kom	15,65	6,00	93,90	0,00	0,00	0,00	0,00	
02.01. 02.01.03.	KORPE ZA OTPATKE / WASTE BASKETS Nabavka i transport korpe za otpatke sa poklopcem i pedalom. Dimenzije: visina 25 cm, prečnik O 17 cm Težina: 7,5 kgUgradnja: podna Materijal: visokokvalitetni metal, PP plastika (Korpa valjkastog oblika, sastoji se od držača snabdevenog poklopcem i mehanizmom za nožno otvaranje poklopca i uloška. Držač je čvrste konstrukcije izrađen od metala, a uložak je od tvrde plastike. Pogodna je za kupatila i kuhinje, namenjena za odlaganje raznog otpada, pri standardnom korišćenju dugo zadržava oblik i izgled). Kapacitet: 3 l Boja: siva. Brend: različiti proizvođači. Tip: tačan podatak naveden na deklaraciji proizvoda.									
02.01.	KORPE ZA OTPATKE / WASTE BASKETS Supply and transport of a wastebasket with lid and pedal. Dimensions: height 25 cm, diameter O 17 cm Weight: 7.5 kg Installation: floor Material: high-quality metal, PP plastic (Cylinder-shaped basket, consists of a holder equipped with a lid and a mechanism for opening the lid and insert by foot. The holder is of a solid construction made of metal, and the insert is made of hard plastics. It is suitable for bathrooms and kitchens, intended for the disposal of various waste, at standard retains its shape and appearance for a long time). Capacity: 3 l Color: gray. Brand: various manufacturers. Type: the exact information stated on the product declaration.									
02.01.	KORPE ZA OTPATKE / WASTE BASKETS Elemente opreme, odabrati prema proizvodnom programu različitih isporučioca - proizvođača, tako da budu kompatibilni po dizajnu, materijalu, boji itd. Projektom arhitekture prikazana je njihova orjentaciona dispozicija ugradnje i veličina, sa opisom tipa, izgleda i materijala od koga su izrađeni, zajedno sa nabavkom. Oprema se nabavlja uz saglasnost Investitora Obračun po komadu isporučene pozicije. oznaka Đ3 u duplom kvadratu visine 25 cm									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.01.	KORPE ZA OTPATKE / WASTE BASKETS Equipment elements, choose according to production program of different suppliers - manufacturers, so that they are compatible in design, material, color etc. The architecture project shows theirs orientation disposition of installation and size, with description of the type, appearance and material from which they are made, together with the procurement. The equipment is purchased with the consent of the Investor Calculation per piece of the delivered position. mark Đ3 in a double square height 25 cm	kom	18,25	83,00	1.514,75	0,00	0,00	0,00	0,00	
02.01. 02.01.04.	KORPE ZA OTPATKE / WASTE BASKETS Kanta otpatke sa poklopcem, ARS 74001SAT-1. Ugradnja PODNA, Mogućnost fiksiranja šrafovima na zid Materijal: posebno bojena plastika, satiniran materijal Kapacitet: 23 litara, Boja Hrom, Brend Marplast ili odgovarajuće. Kanta za odlaganje iskorišćenih ubrusa u sanitarnim prostorijma. Poluotvoreni poklopac omogućava da se ubrusi ubacuju na higijenski način bez dodirivanja poklopca. Pogodnost satiniranog materijala je da ne zadržava kapljice, otiske dlanova i prstiju i ostalih nečistoća Namenjena za prostore javne namene sa velikom frekvencijom korisnika (restorani, kafići, obdaništa, igraonice). Obračun po komadu isporučene pozicije. oznaka Đ4 u duplom kvadratu dimenzija 49/22/33 cm									
02.01. 02.01.04.	KORPE ZA OTPATKE / WASTE BASKETS Trash can with lid, ARS 74001SAT-1. FLOOR installation, possibility of fixing screws on the wall Material: specially colored plastic, satin material Capacity: 23 liters, Color Chrome, Brand Marplast or similar. Bin for storing used towels in the sanitary room. Half-open lid allows towels to be inserted in a hygienic way without touching the cover. Convenience of satin the material does not retain drops, prints palms and fingers and other impurities. Calculation per piece of delivered position. mark Đ4 in a double square dimensions 49/22/33 cm	kom	80,25	7,00	561,75	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.02.	SANITARNA GALANTERIJA / SANITARY HALANTERY Napomena Elemente sanitarne galanterije (opreme), odabrati prema proizvodnom programu jednog/izabranog isporučioca - proizvođača, tako da budu jedinstveni po dizajnu, materijalu, boji itd, odnosno da pripadaju istoj liniji proizvoda. / Note Elements of sanitary haberdashery (equipment), choose according to the production program of one/selected supplier - manufacturer, so to be unique in design, material, color etc., that is, that they belong to the same product line.									
02.02. 02.02.01.	SANITARNA GALANTERIJA / SANITARY HALANTERY Nabavka i transport četke za WC sa držačem i postoljem . Dimenzije: visina 480 mm, prečnik O 113 mm Ugradnja: zidna (fiksiranje držača u zid tiplovima i šrafovima preko keramičkih pločica, u svemu prema uputstvu Proizvođača) Materijal: satin / providna plastika (kvalitetna, posebno bojena plastika - satiniran materijal, pogodan za sanitarne prostore javne namene, koji je dugotrajan i ima osobinu da ne zadržava kapljice, otiske ruku i ostale nečistoće) Četka potpuno naleže na postolje čime se omogućava zatvaranje i sprečavanje širenja eventualnih neprijatnih mirisa, a radi čišćenja i pranja, postolje se može jednostavno izvaditi iz držača, koji ostaje fiksiran za zid. Boja: hrom Brend: Marplast ili odgovarajuće Tip: ARS 65802 Obračun po komadu isporučene pozicije. oznaka 1 u duplom kvadratu									
02.02. 02.02.01.	SANITARNA GALANTERIJA / SANITARY HALANTERY Procurement and transport of a toilet brush with a holder and with a stand. Dimensions: height 480 mm, diameter O 113 mm Installation: wall (fixing the holder in the wall with dowels and screws over ceramic tiles, in everything according to the manufacturer's instructions) Material: satin / transparent plastic (high-quality, specially colored plastic - satin finish material, suitable for public sanitary facilities purposes, which is long-lasting and has the characteristic of not retains drops, handprints and other impurities) The brush rests completely on the stand, which allows closure and prevention of spread possible unpleasant odors, and for cleaning and washing, the stand can be easily removed from the holder, which remains fixed to the wall. Color: chrome Brand: Marplast or similar Type: ARS 65802 Calculation per piece of delivered position. mark 1 in a double square	kom	75,00	43,00	3.225,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.02. 02.02.02.	SANITARNA GALANTERIJA / SANITARY HALANTERY Nabavka, transport i ugradnja držača za toalet papir u rolni. Dimenzije: visina 296 mm, dužina 277 mm, širina 135 mm Ugradnja: zidna (fiksiranje držača u zid tiplovima i šrafovima preko keramičkih pločica, ili lepljenjem na pločice, u svemu prema uputstvu Proizvođača) Materijal: satin / providna plastika (kvalitetna, posebno bojena plastika - satiniran materijal, pogodan za sanitarne prostore javne namene, koji je dugotrajan i ima osobinu da ne zadržava kapljice, otiske ruku i ostale nečistoće) Držač ima bravicu za zaključavanje i prozorčić za uvid u količinu preostalog potrošnog materijala. Kapacitet: max rolna O 240 mm Boja: hrom Brend: Marplast ili odgovarajuće Tip: ARS 90710 Projektom arhitekture prikazana je njihova orjentaciona dispozicija ugradnje i veličina, sa opisom tipa, izgleda i materijala od koga su izrađeni, dok je nabavka obuhvaćena predmerom i predračunom projekta hidrotehničkih instalacija. Obračun po komadu isporučene pozicije. oznaka 2 u duplom kvadratu									
02.02. 02.02.02.	SANITARNA GALANTERIJA / SANITARY HALANTERY Supply, transport and installation of toilet holders paper in a roll. Dimensions: height 296 mm, length 277 mm, width 135 mm Installation: wall (fixing the holder to the wall with dowels and screws over ceramic tiles, or by gluing to the tiles, in all accordance with the manufacturer's instructions) Material: satin / transparent plastic (high-quality, specially colored plastic - satin material, suitable for sanitary areas of public use, which is long-lasting and has the characteristic of not retains drops, handprints and other impurities) The holder has a locking lock and a window for insight into the amount of remaining consumables. Capacity: max. roll O 240 mm Color: chrome Brand: Marplast or similar Type: ARS 90710 The architecture project shows their approximate installation disposition and size, with a description of the type, appearance and material from which they are made made, while the procurement is included in the preliminary measure i estimate of the project of hydrotechnical installations. Calculation per piece of delivered position. mark 2 in a double square	kom	87,70	41,00	3.595,70	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.02. 02.02.03.	SANITARNA GALANTERIJA / SANITARY HALANTERY Nabavka, transport i ugradnja dozator za tečni sapun u peni Dimenzije: visina 232 mm, dužina 124 mm, širina 114 mm Ugradnja: zidna (fiksiranje dozatora u zid tiplovima i šrafovima preko keramičkih pločica, ili lepljenjem na pločice, u svemu prema uputstvu Proizvođača) Materijal: satin / providna plastika (kvalitetna, posebno bojena plastika - satiniran materijal, pogodan za sanitarne prostore javne namene, koji je dugotrajan i ima osobinu da ne zadržava kapljice, otiske ruku i ostale nečistoće) Dozator ima bravicu za zaključavanje i prozorčić za uvid u količinu preostalog potrošnog materijala. Kapacitet: 0.55 l Boja: hrom Brend: Marplast ili odgovarajuće Tip: ARS 91410 Projektom arhitekture prikazana je njihova orjentaciona dispozicija ugradnje i veličina, sa opisom tipa, izgleda i materijala od koga su izrađeni, dok je nabavka obuhvaćena predmerom i predračunom projekta hidrotehničkih instalacija. Obračun po komadu isporučene pozicije. oznaka 3 u duplom kvadratu									
02.02. 02.02.03.	SANITARNA GALANTERIJA / SANITARY HALANTERY Procurement, transport and installation of a liquid dispenser foam soap Dimensions: height 232 mm, length 124 mm, width 114 mm Installation: wall (fixing the dispenser to the wall with dowels and screws over ceramic tiles, or gluing to the tiles, according to the manufacturer's instructions) Material: satin / transparent plastic (high-quality, specially colored plastic - satin material, suitable for sanitary areas of public purpose, which is long-lasting and does not retain drops, handprints and other impurities) The dispenser has a locking lock and a window for viewing the amount of remaining consumables. Capacity: 0.55 l. Color: chrome. Brand: Marplast or similar. Type: ARS 91410. The architecture project shows their approximate installation disposition and size, with a description of the type, appearance and material from which they are made, while the procurement is included in the bill of quantities and estimate of the hydrotechnical installation project. Calculation per piece of delivered position. mark 3 in a double square	kom	98,60	59,00	5.817,40	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.02. 02.02.04.	SANITARNA GALANTERIJA / SANITARY HALANTERY Nabavka, transport i ugradnja držača za složive ubruse Dimenzije: visina 345 mm, dužina 306 mm, širina 112 mm Ugradnja: zidna (fiksiranje držača u zid tiplovima i šrafovima preko keramičkih pločica, ili lepljenjem na pločice, u svemu prema uputstvu Proizvođača) Materijal: satin / providna plastika (kvalitetna, posebno bojena plastika - satiniran materijal, pogodan za sanitarne prostore javne namene, koji je dugotrajan i ima osobinu da ne zadržava kapljice, otiske ruku i ostale nečistoće) Držač ima bravicu za zaključavanje i prozorčić za uvid u količinu preostalog potrošnog materijala. Kapacitet: 450 listića (Z savijanje) Boja: hrom Brend: Marplast ili odgovarajuće Tip: ARS 90110 Projektom arhitekture prikazana je njihova orjentaciona dispozicija ugradnje i veličina, sa opisom tipa, izgleda i materijala od koga su izrađeni, dok je nabavka obuhvaćena predmerom i predračunom projekta hidrotehničkih instalacija. Obračun po komadu isporučene pozicije. oznaka 4 u duplom kvadratu									
02.02. 02.02.04.	SANITARNA GALANTERIJA / SANITARY HALANTERY Procurement, transport and installation of holders for stackables towels Dimensions: heigh 345 mm, length 306 mm, width 112 mm Installation: wall (fixing the holder in the wall with dowels and screws over ceramic tiles, or by gluing to the tiles, in all accordance with the manufacturer's instructions) Material: satin / transparent plastic (high-quality, specially colored plastic - satin finish material, suitable for public sanitary facilities purposes, which is long-lasting and has the characteristic of not retains drops, handprints and other impurities) The holder has a locking lock and a window for insight into the amount of remaining consumables. Capacity: 450 sheets (Z folding) Color: chrome Brand: Marplast or similar Type: ARS 90110 The architecture project shows theirs orientation disposition of installation and size, with description of the type, appearance and material from which they are made, while the procurement is included in the preliminary measure i estimate of the project of hydrotechnical installations. Calculation per piece of delivered position. mark 4 in a double square	kom	98,60	38,00	3.746,80	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.02. 02.02.05.	SANITARNA GALANTERIJA / SANITARY HALANTERY Nabavka i transport, ugradnja držača ubrusa - autocut. Dimenzije: visina 371 mm, dužina 330 mm, širina 221 mm Ugradnja: zidna (fiksiranje držača u zid tiplovima i šrafovima preko keramičkih pločica, u svemu prema uputstvu Proizvođača) Materijal: satin / providna plastika (kvalitetna, posebno bojena plastika - satiniran materijal, pogodan za sanitarne prostore javne namene, koji je dugotrajan i ima osobinu da ne zadržava kapljice, otiske ruku i ostale nečistoće). Držač ima bravicu za zaključavanje i prozorčić za uvid u količinu preostalog potrošnog materijala. Kapacitet: max dimenzije rolne o 190x220 mm Boja: hrom Brend: Marplast ili odgovarajuće Elemente sanitarne galanterije (opreme), odabrati prema proizvodnom programu jednog/izabranog isporučioca - proizvođača, tako da budu jedinstveni po dizajnu, materijalu, boji itd, odnosno da pripadaju istoj liniji proizvoda. Projektom arhitekture prikazana je njihova orjentaciona dispozicija ugradnje i veličina, sa opisom tipa, izgleda i materijala od koga su izrađeni, dok je nabavka obuhvaćena predmerom i predračunom projekta hidrotehničkih instalacija. Oprema i nameštaj se izrađuje i nabavlja uz saglasnost Investitora Obračun po komadu isporučene pozicije. oznaka 4* u duplom kvadrat									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.02. 02.02.05.	SANITARNA GALANTERIJA / SANITARY HALANTERY Procurement and transport, installation of towel holders - autocut. Dimensions: height 371 mm, length 330 mm, width 221 mm Installation: wall (fixing the holder in the wall with dowels and screws over ceramic tiles, in everything according to the instructions manufacturer) Material: satin / transparent plastic (high-quality, specially colored plastic - satin finish material, suitable for public sanitary facilities purposes, which is long-lasting and has the characteristic of not retains drops, handprints and others impurities). The holder has a locking lock and a window for insight into the amount of remaining consumables. Capacity: max roll dimensions o 190x220 mm Color: chrome Brand: Marplast or equivalent Type: ARS 88410 Elements of sanitary haberdashery (equipment), choose according to the production program of one/selected supplier - manufacturer, so to be unique in design, material, color etc., that is, that they belong to the same product line. The architecture project shows theirs orientation disposition of installation and size, with description of the type, appearance and material from which they are made made, while the procurement is included in the preliminary measure i estimate of the project of hydrotechnical installations. Equipment and furniture are made and procured with consent of the Investor Calculation per piece of delivered position. mark 4* in a double square	kom	286,50	8,00	2.292,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.02. 02.02.06.	SANITARNA GALANTERIJA / SANITARY HALANTERY Nabavka, transport i ugradnja senzorskog sušača za ruke. Postavlja se u sanitarnim prostorijma, na zid blizu lavaboa. Senzor omogucava da se sušenje ruku obavlja na higijenski način, bezkontaktno. Aparat se automatski uključuje kada se ruke postave ispod senzora, a kada se sklone, automatski se isključuje. U slučaju pregrevanja, aparat se automatski isključuje pomoću automatskog prekidača Osim higijenskih pogodnosti, upotreba sušača za ruke ima i funkcionalne prednosti u smislu efikasnosti (brza i laka upotreba) i ekonomičnosti (odrzavanja, potrosnja struje), a njihovom ugradnjom u sanitarne prostorije javnih objekata postiže se prijatan estetski i vizuelni utisak. Namenjeni su za toalete u objektima javne namene sa velikom frekvencijom korisnika (ugostiteljski i poslovni objekti, saobračajni terminali autobuske i železničke stanice, aerodromi,benzinske pumpe, tržni centri, ustanove kulture itd). Senzorski sušač za ruke, BO4501, Dimenzije: 295x185x325 mm. Ugradnja: Zidna,Napon: u = 220-250V, Snaga: p =1800 WSnaga motora: 550W, Radna frekvencija v = 50HZ.Vreme sušenja: d-10 S, Domet senzora: 8 - 16cm,Brzina duvanja: > 60 m/s. Vodootpornost: IPX1.Težina: 4.3 kg. Materijal: nerđajući čelik 304S.S. Završna obrada: Hrom.Brend Diplon ili odgovarajuce Obračun po komadu isporučene pozicije. oznaka 5 u duplom kvadratu									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.02. 02.02.06.	SANITARNA GALANTERIJA / SANITARY HALANTERY Procurement, transport and installation of a sensor dryer for the hands. It is placed in the sanitary room, on the wall near the sink. The sensor enables hand drying to be done in a hygienic way, without contact. The device turns on automatically when the hands are placed under the sensor, and when they are removed, it turns off automatically. In case of overheating, the device is automatically switched off using an automatic switch. In addition to hygienic benefits, the use of a dryer for hand has functional advantages in terms of efficiency (quick and easy use) and economy (maintenance, electricity consumption), and their installation in sanitary rooms of public facilities achieves a pleasant aesthetic and visual impression. They are intended for toilets in public facilities with a high frequency of users (catering and business facilities, bus terminals and railway stations, airports, gas stations, shopping centers, cultural institutionsetc). Sensor hand dryer, BO4501, Dimensions: 295x185x325 mm. Installation: Wall, Voltage: u = 220-250V, Power: p = 1800 WS Motor power: 550W, Operating frequency v =50HZ. Drying time: d-10 S, Sensor range: 8 - 16cm, Blow speed: > 60 m/s. Water resistance: IPX1. Weight: 4.3 kg. Material: stainless steel 304S.S. Finishing: Chrom. Brand Diplon or corresponding Calculation per piece of delivered position. mark 5 in a double square	kom	215,45	6,00	1.292,70	0,00	0,00	0,00	0,00	
02.02. 02.02.07.	SANITARNA GALANTERIJA / SANITARY HALANTERY Nabavka, transport i ugradnja fazetiranog ogledala. Ogledalo debljine 6 mm fazetirano - širina fazete 3 cm po obimu ogledala. Ogledalo fiksirati neutralnim sikonom na zid preko keramičkih pločica, ostaviti učvršćeno minimum 12 sati onda skloniti zaštitu. Ogledalo fiksirati iznad ploče lavaboa na visini do 15 cm tako da se donja ivica ogledala poklopi sa fugom keramičkih pločica. Obračun po komadu isporučene pozicije. oznaka 6 u duplom kvadratu dimenzija 60/80 cm									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.02. 02.02.07.	SANITARNA GALANTERIJA / SANITARY HALANTERY Procurement, transport and installation of faceted mirrors. 6 mm thick faceted mirror - width facets 3 cm around the circumference of the mirror. Fix the mirror on the wall with a neutral icon over ceramic tiles, leave hardened at least 12 hours, then remove the protection. Fix the mirror above the sink plate on height up to 15 cm so that the bottom edge is mirrored cover with ceramic tile grout. Calculation per piece of delivered position. mark 6 in a double square dimensions 60/80 cm	kom	52,50	47,00	2.467,50	0,00	0,00	0,00	0,00	
02.03. 02.03.01.	TOALET ZA LPP / TOILET FOR LPP Nabavka, transport i ugradnja pokretnog držača. Postavlja se pored WS šolje, na 20-30 cm od sedišta bemeta help rukohvat pokretni 813 mm sa držačem rolo papira 301102281, inox visok sjaj Obračun po komadu isporučene pozicije. oznaka 7.1 u duplom kvadratu									
02.03. 02.03.01.	TOALET ZA LPP / TOILET FOR LPP Procurement, transport and installation of the mobile holder. It is placed next to the WS cup, 20-30 cm from it seats bemeta help handle movable 813 mm with holder paper roll 301102281, stainless steel high gloss Calculation per piece of delivered position. mark 7.1 in a double square	kom	250,00	2,00	500,00	0,00	0,00	0,00	0,00	
02.03. 02.03.02.	TOALET ZA LPP / TOILET FOR LPP Nabavka, transport i ugradnja ugaonog fiksnog držača na zidu. Postavlja se na zidu pored WS šolje, horizontalni deo na visini 20-30 cm od sedišta, vertikalni deo prepušten za 10-20 cm i na visini 170 cm od poda (gornja tačka) bemeta help rukohvat ugaoni 630x890mm levi 301112071, inox visok sjaj Obračun po komadu isporučene pozicije. oznaka 7.2 u duplom kvadratu									
02.03. 02.03.02.	TOALET ZA LPP / TOILET FOR LPP Supply, transport and installation of corner fixed holder on the wall. It is placed on the wall next to the WS cup, horizontal part at a height of 20-30 cm from the seat, the vertical part is left for 10-20 cm and in height 170 cm from the floor (upper point) bemeta help handle corner 630x890mm left 301112071, stainless steel high gloss Calculation per piece of delivered position. mark 7.2 in a double square	kom	235,00	2,00	470,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.03. 02.03.03.	TOALET ZA LPP / TOILET FOR LPP Nabavka, transport i ugradnja ogledala na zidu. Ogledalo za osobe sa posebnim potrebama, pokretno-sa nosećim zglobom za podešavanje pod uglom, bez etažera i bez rasvete. donja ivica na max 90 cm od poda a gornja minimum 190cm Ugradnja: zidna ukljucen i set za montažu.Materijal: staklo, metal. Boja rama siva. Obračun po komadu isporučene pozicije. oznaka 7.3 u duplom kvadratu									
02.03. 02.03.03.	TOALET ZA LPP / TOILET FOR LPP Supply, transport and installation of mirrors on the wall. Mirror for people with special needs, movable - with a bearing joint for adjusting the floor corner, without floor plan and without lighting. the lower edge at a maximum of 90 cm from the floor and the upper at a minimum 190 cm Installation: wall-mounted, including a set for assembly. Material: glass, metal. The color of the frame is gray. Calculation per piece of delivered position. mark 7.3 in a double square	kom	155,00	2,00	310,00	0,00	0,00	0,00	0,00	
02.03. 02.03.04.	TOALET ZA LPP / TOILET FOR LPP Nabavka, transport i ugradnja dozatora sapuna. Dimenzije: visina 216 mm, dužina 102 mm, širina 90 mm Ugradnja: zidna (fiksiranje dozatora u zid tiplovima i šrafovima preko keramičkih pločica, ili lepljenjem na pločice, u svemu prema uputstvu Proizvođača). Materijal: satin / providna plastika (kvalitetna, posebno bojena plastika - satiniran materijal, pogodan za sanitarne prostore javne namene, koji je dugotrajan i ima osobinu da ne zadržava kapljice, otiske ruku i ostale nečistoće). Dozator ima bravicu za zaključavanje i prozorčić za uvid u količinu preostalog potrošnog materijala. Kapacitet: 0.55 l Boja: hrom Brend: Marplast ili odgovarajuće Tip: ARS 91410 Elemente sanitarne galanterije (opreme), odabrati prema proizvodnom programu jednog/izabranog isporučioca - proizvođača, tako da budu jedinstveni po dizajnu, materijalu, boji itd, odnosno da pripadaju istoj liniji proizvoda. Obračun po komadu isporučene pozicije. oznaka 7.4 u duplom kvadratu									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.03. 02.03.04.	TOALET ZA LPP / TOILET FOR LPP Supply, transport and installation of soap dispensers. Dimensions: height 216 mm, length 102 mm, width 90 mm Installation: wall (fixing the dispenser in the wall with dowels and screws over ceramic tiles, or by gluing on the tiles, in everything according to the instructions Manufacturer). Material: satin / transparent plastic (high-quality, specially colored plastic - satin finish material, suitable for public sanitary facilities purposes, which is long-lasting and has the characteristic of not retains drops, handprints and others impurities). The dispenser has a locking lock and a window for insight into the amount of remaining consumables material. Capacity: 0.55 l Color: chrome Brand: Marplast or equivalent Type: ARS 91410 Elements of sanitary haberdashery (equipment), choose according to the production program of one/selected supplier - manufacturer, so to be unique in design, material, color etc., that is, that they belong to the same product line. Calculation per piece of delivered position. mark 7.4 in a double square	kom	96,18	2,00	192,36	0,00	0,00	0,00	0,00	
02.03. 02.03.05.	TOALET ZA LPP / TOILET FOR LPP Nabavka, transport i ugradnja držača za složive ubruse. Dimenzije: visina 300 mm, dužina 290 mm, širina 105 mm Ugradnja: zidna (fiksiranje držača u zid tiplovima i šrafovima preko keramičkih pločica, ili lepljenjem na pločice, u svemu prema uputstvu Proizvođača). Materijal: satin / providna plastika (kvalitetna, posebno bojena plastika - satiniran materijal, pogodan za sanitarne prostore javne namene, koji je dugotrajan i ima osobinu da ne zadržava kapljice, otiske ruku i ostale nečistoće). Držač ima bravicu za zaključavanje i prozorčić za uvid u količinu preostalog potrošnog materijala. Kapacitet:250 listića (Z savijanje) Boja: hrom Brend: Marplast ili odgovarajuće Tip: ARS 70602 Elemente sanitarne galanterije (opreme), odabrati prema proizvodnom programu jednog/izabranog isporučioca - proizvođača, tako da budu jedinstveni po dizajnu, materijalu, boji itd, odnosno da pripadaju istoj liniji proizvoda. Obračun po komadu isporučene pozicije. oznaka 7.5 u duplom kvadratu									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.03. 02.03.05.	TOALET ZA LPP / TOILET FOR LPP Procurement, transport and installation of holders for stackables napkins. Dimensions: height 300 mm, length 290 mm, width 105 mm Installation: wall (fixing the holder in the wall with dowels and screws over ceramic tiles, or by gluing on tiles, in everything according to the manufacturer's instructions). Material: satin / transparent plastic (high-quality, specially colored plastic - satin finish material, suitable for public sanitary facilities purposes, which is long-lasting and has the characteristic of not retains drops, handprints and others impurities). The holder has a locking lock and a window for insight into the amount of remaining consumables. Capacity: 250 sheets (Z folding) Color: chrome Brand: Marplast or equivalent Type: ARS 70602 Elements of sanitary haberdashery (equipment), choose according to the production program of one/selected supplier - manufacturer, so to be unique in design, material, color etc., that is, that they belong to the same product line. Calculation per piece of delivered position. mark 7.5 in a double square	kom	104,33	2,00	208,66	0,00	0,00	0,00	0,00	
02.03. 02.03.06.	TOALET ZA LPP / TOILET FOR LPP Nabavka, transport i ugradnja držača toalet papira. Dimenzije: visina 215mm, dužina 125 mm, širina 160 mm Ugradnja: zidna (fiksiranje držača u zid tiplovima i šrafovima preko keramičkih pločica, ili lepljenjem na pločice, u svemu prema uputstvu Proizvođača). Materijal: satin / providna plastika (kvalitetna, posebno bojena plastika - satiniran materijal, pogodan za sanitarne prostore javne namene, koji je dugotrajan i ima osobinu da ne zadržava kapljice, otiske ruku i ostale nečistoće). Držač ima bravicu za zaključavanje i prozorčić za uvid u količinu preostalog potrošnog materijala. Kapacitet: max rolna O 240 mm, 350 listića Boja: hrom Brend: Marplast ili odgovarajuće Tip: ARS 62011 Elemente sanitarne galanterije (opreme), odabrati prema proizvodnom programu jednog/izabranog isporučioca - proizvođača, tako da budu jedinstveni po dizajnu, materijalu, boji itd, odnosno da pripadaju istoj liniji proizvoda. Obračun po komadu isporučene pozicije. oznaka 7.6 u duplom kvadratu									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.03. 02.03.06.	TOALET ZA LPP / TOILET FOR LPP Procurement, transport and installation of toilet holders of paper. Dimensions: height 215 mm, length 125 mm, width 160 mm Installation: wall (fixing the holder in the wall with dowels and screws over ceramic tiles, or by gluing on tiles, in everything according to the manufacturer's instructions). Material: satin / transparent plastic (high-quality, specially colored plastic - satin finish material, suitable for public sanitary facilities purposes, which is long-lasting and has the characteristic of not retains drops, handprints and others impurities). The holder has a locking lock and a window for insight into the amount of remaining consumables. Capacity: max roll O 240 mm, 350 sheets Color: chrome Brand: Marplast or equivalent Type: ARS 62011 Elements of sanitary haberdashery (equipment), choose according to the production program of one/selected supplier - manufacturer, so to be unique in design, material, color etc., that is, that they belong to the same product line. Calculation per piece of delivered position. mark 7.6 in a double square	kom	78,65	2,00	157,30	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.04. 02.04.01.	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS Nabavka materijala, izrada, transport i ugradnja toaletne ploče za presvlačenje beba. Postavlja se u toaletu čekaonice namenjene za putnike sa decom. Površine ove toaletne ploče moraju biti higijenske, praktične i bezbedne za upotrebu, veličine prilagođene bebama različitog uzrasta i sa sanitarnim priborom prilagođenim roditeljima, jednostavnog ali atraktivnog dizajna. Element ima deo za presvlačenje sa zaštitom od prevrtanja i opciju potpuno umetnutog lavaboa. Izrađen je od visokokvalitetnih kompakt laminatnih ploča (HPL), a sastoji se od: -horizontalne ploče (postolja) d=18 mm, dužine i širine prema tabeli -vertikalne ploče d= 12 mm, dužine prema tabeli i širine 30 cm -maske prema zidu, duž horizontalnog postolja, visine 155 mm -nosača za pričvršćivanje na zid od aluminijumskih profila 40h40 cm. Vertikalna ploča, u odnosu na visinu horizontalnog postolja, ima uzdignutu gornju ivicu za 75 mm, što omogućava bezbedno i udobno presvlačenje beba, bez opasnosti od njihovog prevrtanja i pada sa jedinice HPL površine se čiste brisanjem i.omogućavaju lako higijensko održavanje. Boja HPL ploča u tonu po izboru projektanta. Sve mere pre izrade i montaže proveriti na licu mesta. Izvođač je u obavezi da radioničke crteže i uzorke dostavi na saglasnost projektantu, stručnom nadzoru i naručiocu. Obračun po komadu isporučene pozicije. oznaka 8.1 u duplom kvadratu dimenzija 175/55 cm									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.04. 02.04.01.	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS Procurement of materials, production, transport and installation baby changing table tops. It is placed in the toilet of the waiting room intended for travelers with children. The surfaces of this vanity top they must be hygienic, practical and safe for use, baby-friendly sizes of different ages and with sanitary equipment suitable for parents, simple but attractive design. The element has a part for rollover with rollover protection and option fully inset sink. It is made of high quality compact laminate boards (HPL), and consists of: -horizontal plates (bases) d= 18 mm, length i width according to the table -vertical plates d=12 mm, length according to the table and 30 cm wide -masks towards the wall, along the horizontal plinth, height 155 mm -bracket for attaching to the wall of aluminum profiles 40x40 cm. Vertical plate, relative to height horizontal stand, has a raised upper edge by 75 mm, which allows safe and comfortable changing babies, without the risk of their own tipping over and falling off the unit HPL surfaces are cleaned by wiping and made possible easy hygienic maintenance. Color of HPL panels in the tone chosen by the designer. Check all measurements on the face before making and mounting places. The contractor is obliged to provide workshop drawings and submit the samples for approval to the designer, expert supervision and the client. Calculation per piece of delivered position. mark 8.1 in a double square dimensions 175/55 cm	kom	2.210,00	1,00	2.210,00	0,00	0,00	0,00	0,00	
02.04. 02.04.02.	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS Nabavka materijala, izrada, transport i ugradnja toaletne ploče za ugradnju umivaonika. Element je izađen od visokokvalitetnih kompakt laminatnih ploča (HPL), a sastoji se od: -horizontalne ploče d= 18 mm, dužine i širine prema tabeli. -vertikalne ploče d=12 mm, dužine prema tabeli i širine 30 cm -nosača za prišvršćivanje na zid od aluminijumskih profila 40h40 cm. Boja laminatne ploče u tonu po izboru projektanta. Izradu i ugradnju raditi u svemu preme uputstvu i specifikacijama proizvođača. Sve mere pre izrade i montaže proveriti na licu mesta. Izvođač je u obavezi da radioničke crteže i uzorke dostavi na saglasnost projektantu, stručnom nadzoru i naručiocu. Obračun po komadu isporučene pozicije.									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.04. 02.04.02.	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS Procurement of materials, production, transport and installation vanity tops for sink installation. The element is made of high-quality compact laminate boards (HPL), and consists of: -horizontal plates d= 18 mm, length and width according to the table. - vertical plates d= 12 mm, length according to the table and 30 cm wide -bracket for attaching to the wall of aluminum profiles 40x40 cm. The color of the laminate board is in the tone chosen by the designer. Make and install everything according to the instructions manufacturer's specifications. Check all measurements on the face before making and mounting places. The contractor is obliged to provide workshop drawings and submit the samples for approval to the designer, expert supervision and the client. Calculation per piece of delivered position.									
02.04. 02.04.02.01.	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.2 u duplom kvadratu dimenzija 90 do145/55 cm / mark 8.2 in a double square size 90 to 145/55 cm	kom	1.852,73	2,00	3.705,46	0,00	0,00	0,00	0,00	
02.04. 02.04.02.02.	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.3a u duplom kvadratu dimenzija 180 do235/55 cm / mark 8.3a in a double square size 180 to 235/55 cm	kom	2.358,90	1,00	2.358,90	0,00	0,00	0,00	0,00	
02.04. 02.04.02.03	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.3b u duplom kvadratu dimenzija 205 do 240/55 cm / mark 8.3b in a double square size 205 to 240/55 cm	kom	2.549,08	2,00	5.098,16	0,00	0,00	0,00	0,00	
02.04. 02.04.02.04.	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.4 u duplom kvadratu dimenzija 90 do145/55 cm / mark 8.4 in a double square size 90 to 145/55 cm	kom	1.852,73	2,00	3.705,46	0,00	0,00	0,00	0,00	
02.04. 02.04.02.05.	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.5 u duplom kvadratu dimenzija 160 do 216 /55 cm / mark 8.5 in a double square size 160 to 216/55 cm	kom	2.132,38	1,00	2.132,38	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.04. 02.04.02.06	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.6 u duplom kvadratu dimenzija 280/40 cm / mark 8.6 in a double square size 280/40 cm	kom	2.268,01	1,00	2.268,01	0,00	0,00	0,00	0,00	
02.04. 02.04.02.07.	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.7 u duplom kvadratu dimenzija 125 do 160 /55 cm / mark 8.7 in a double square size 125 to 160 /55 cm	kom	2.175,73	1,00	2.175,73	0,00	0,00	0,00	0,00	
02.04. 02.04.03.	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS Nabavka materijala, izrada, transport i ugradnja ogledala. Ogledalo izraditi po meri, od stakla debljine 6 mm sa fazetom širine 3 cm po obimu, fiksirati neutralnim silikonom za zid preko keramičkih pločica, ostaviti učvršćeno minimum 12 sati, a zatim skloniti zaštitu. Postavljaa se iznad ugradne ploče lavaboa na visini do 15 cm tako da se donja ivica ogledalapoklopi sa fugom zidnih keramičkih pločica. Obračun po komadu isporučene pozicije. / Procurement of materials, production, transport and installation mirrors.The mirror is custom-made, made of glass with a thickness of 6mm with a facet width of 3 cm in circumference, fix with neutral silicone for the wall over of ceramic tiles, leave a fixed minimum 12 hours, then remove the protection. It was placed above the built-in sink plate on height up to 15 cm so that the bottom edge is mirrored cover with a grout of wall ceramic tiles. Calculation per piece of delivered position.									
02.04. 02.04.03.01	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.01 u duplom kvadratu dimenzija 175/90 cm / mark 8.01 in a double square size 175/90 cm	kom	206,37	1,00	206,37	0,00	0,00	0,00	0,00	
02.04. 02.04.03.02	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.02 u duplom kvadratu dimenzija 160+155+90/90 cm / mark 8.02 in a double square dimensions 160+155+90/90 cm	kom	368,61	2,00	737,22	0,00	0,00	0,00	0,00	
02.04. 02.04.03.03	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.03 u duplom kvadratu dimenzija 205+127+90/90 cm / mark 8.03 in a double square dimensions 205+127+90/90 cm	kom	386,58	2,00	773,16	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
02.04. 02.04.03.04	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.O4 u duplom kvadratu dimenzija 280/90 cm / mark 8.O4 in a double square dimension 280/90 cm	kom	324,48	1,00	324,48	0,00	0,00	0,00	0,00	
02.04. 02.04.03.05	TOALETI ZA PUTNIKE / TOILETS FOR PASSENGERS oznaka 8.O5 u duplom kvadratu dimenzija 125/90 cm / mark 8.O5 in a double square size 125/90 cm	kom	160,68	1,00	160,68	0,00	0,00	0,00	0,00	
	D. The additional works for furniture and equipment in Subotica station / Dodatni radovi za nameštaj i opremu u stanici Subotica - ukupno				**172.215,75**		**53.015,84**		**53.015,84**	
Ukupno :					**794.750,73**		**103.635,45**		**629.974,84**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-858-2024-1	The additional works on Subotica station building-Dodatni radovi na staničnoj zgradi Subotica	103.635,45	629.974,84
	A. The additional works for canopy on the station square in Subotica station/Dodatni radovi na nadstrešnici na staničnom trgu u stanici Subotica		75.819,51
	B. The additional works for arrangment of the platform porch in Subotica station / Dodatni radovi na uređenju peronskog trema u stanici Subotica	50.619,61	490.265,41
	C. The additional works for external staircase in Subotica station / Dodatni radovi na spoljnjem stepeništu u stanici Subotica		10.874,08
	D. The additional works for furniture and equipment in Subotica station / Dodatni radovi za nameštaj i opremu u stanici Subotica	53.015,84	53.015,84
Ukupno:		103.635,45	629.974,84

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	31.498,74	0,00	31.498,74

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	22.537,26	0,00	22.537,26	548.876,65	0,00	548.876,65
Izvedeno po stopi PDV-a 20,00%	81.098,19	16.219,64	97.317,83	81.098,19	16.219,64	97.317,83
Ukupno (USD):	103.635,45	16.219,64	119.855,09	629.974,84	16.219,64	646.194,48